

**International Isotopes Fluorine Products Project
Hobbs, New Mexico Facility**

Milestones	Projected Date
Submit Licensing Application to NRC for Phase 1 Facility	End of 2009 (Completed)
Environmental Report to NRC for Phases 1 and 2 Facility	End of 2009 (Completed)
Award Design/Build Contract-Start Detail Design/Engineering for Phase 1 Facility	4 th Quarter 2010
Start Pre-Licensing Construction (Assumes exemption approval from NRC certain activities)	Early 2011
Start Phase 1 Facility Construction (Assumes NRC License Approval Completed)	1 st Quarter 2012
Complete Construction of Phase 1 Facility	1 st Quarter 2013
Start up Phase 1 Facility	1 st Quarter 2013
Ramp up to Production for Phase 1 Facility	3 rd Quarter 2013
Submit Phase 2 (Facility Expansion) License Application	2 nd Quarter 2013
Complete Phase 2 Engineering and Initiate Phase 2 Facility Construction	1 st Quarter 2015
Complete Construction of Phase 2 Facility	2 nd Quarter 2016
Start up Phase 2 Facility	3 rd Quarter 2016

APTS/jht/Rev C
6/28/10