



Luminant

Rafael Flores
Senior Vice President
& Chief Nuclear Officer
rafael.flores@luminant.com

Luminant Power
P O Box 1002
6322 North FM 56
Glen Rose, TX 76043

T 254 897 5590
C 817 559 0403
F 254 897 6652

CP-201500248
Log # TXX-15035

REF 10 CFR 2.202

February 26, 2015

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555-0001

SUBJECT: Comanche Peak Nuclear Power Plant, Docket Nos. 50-445 AND 50-446,
Fourth Six-Month Status Report in Response to March 12, 2012, Commission Order
Modifying Licenses with Regard to Requirements For Mitigation Strategies For Beyond-
Design-Basis External Events (Order Number EA-12-049) (TAC NOS. MF0860 and
MF0861)

- REFERENCES:**
1. NRC Order Number EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events dated March 12, 2012
 2. NRC Interim Staff Guidance JLD-ISG-2012-01, "Compliance with Order EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events," Revision 0, dated August 29, 2012
 3. NEI 12-06, "Diverse and Flexible Coping Strategies (FLEX) Implementation Guide," Revision 0, dated August 2012
 4. Luminant Generation Company LLC's Letter TXX-12158, Initial Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation strategies for Beyond-Design-Basis External events (Order Number EA-12-049), dated October 25, 2012
 5. Luminant Generation Company LLC's Letter TXX-13030, Overall Integrated Plan in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation strategies for Beyond-Design-Basis External events (Order Number EA-12-049), dated February 28, 2013

Dear Sir or Madam:

On March 12, 2012, the Nuclear Regulatory Commission (NRC) staff issued an order (Reference 1) to Luminant Generation Company LLC (Luminant Power). Reference 1 was immediately effective and directs Luminant to develop, implement, and maintain guidance and strategies to maintain or restore core cooling, containment, and spent fuel pool cooling capabilities in the event of a beyond-design-basis external event. Specific requirements are outlined in Attachment 2 of Reference 1.

Reference 1 required submission of an initial status report 60 days following issuance of the final interim staff guidance (Reference 2) and an overall integrated plan pursuant to Section IV,

A151
NRR

Condition C. Reference 2 endorses industry guidance document NEI 12-06, Revision 0 (Reference 3) with clarifications and exceptions identified in Reference 2. Reference 4 provided Luminant Power's initial status report regarding mitigation strategies. Reference 5 provided Luminant Power's overall integrated plan.

Reference 1 requires submission of a status report at six-month intervals following submittal of the overall integrated plan. Reference 3 provides direction regarding the content of the status reports. The purpose of this letter is to provide the fourth six-month status report pursuant to Section IV, Condition C.2, of Reference 1, that delineates progress made in implementing the requirements of Reference 1. The attached report provides an update of milestone accomplishments since the overall integrated plan was submitted (Reference 5), including any changes to the compliance method, schedule, or need for relief and the basis, if any.

This letter contains no new regulatory commitments.

If you have any questions regarding this report, please contact Carl B. Corbin at 254-897-0121 or carl.corbin@luminant.com.


I state under penalty of perjury that the foregoing is true and correct.

Executed on February 26, 2015.

Sincerely,

Luminant Generation Company LLC

Rafael Flores

By: 
Fred W. Madden
Director, External Affairs

Attachment: Comanche Peak Nuclear Power Plant's (CPNPP) Fourth Six Month Status Report for the Implementation of Order EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events

c - William M. Dean, Director, Office of Nuclear Reactor Regulation
Marc L. Dapas, Region IV
Jessica A. Kratchman, NRR/JLD/PMB
Balwant K. Singal, NRR
Resident Inspectors, Comanche Peak Nuclear Power Plant

**Comanche Peak Nuclear Power Plant's (CPNPP) Fourth Six Month Status Report
for the Implementation of Order EA-12-049, Order Modifying Licenses with Regard to
Requirements for Mitigation Strategies for Beyond-Design-Basis External Events**

1 Introduction

Comanche Peak Nuclear Power Plant (CPNPP) developed an Overall Integrated Plan (Reference 1), documenting the diverse and flexible strategies (FLEX), in response to Reference 2. This attachment provides an update of milestone accomplishments since submittal of the Overall Integrated Plan and the First, Second and Third Six Month Status Reports (References 3, 7 and 11), including any changes to the compliance method, schedule, or need for relief/relaxation and the basis, if any.

2 Milestone Accomplishments

The following milestone(s) have been completed since the development of the Overall Integrated Plan (Reference 1), and are current as of February 18, 2015.

- FLEX Strategy Evaluation - Complete
- Modifications Evaluations - Complete
- Storage Design Engineering - Complete
- Procedures - PWROG issues NSSS-specific guidelines - Complete
- National Safer Response Center (NSRC) Operational - Complete
- Develop Training Plan - Complete

3 Milestone Schedule Status

The following table provides an update to Attachment 2 of the Overall Integrated Plan (OIP). It provides the activity status of each item, and whether the expected completion date has changed. The dates are planning dates subject to change as design and implementation details are developed. Note, italicized items in the following table were not provided as milestone items in Attachment 2 of the OIP. However, these items are added here for consistency with the 6 month status update template and will be carried forward in future 6 month status updates.

Milestone	Target Completion Date	Activity Status	Revised Target Completion Date
Submit 60 Day Status Report	Oct 2012	Complete	
Submit Overall Integrated Plan	Feb 2013	Complete	
Submit 6 Month Updates:			
Update 1	Aug 2013	Complete	
Update 2	Feb 2014	Complete	
Update 3	Aug 2014	Complete	
Update 4	Feb 2015	Complete	
Update 5	Aug 2015	Not Started	
<i>FLEX Strategy Evaluation</i>	<i>Aug 2013</i>	<i>Complete</i>	
<i>Walk-throughs or Demonstrations</i>	<i>Apr 2015</i>	<i>Not Started</i>	<i>Aug 2015</i>
Perform Phase 2 Staffing Analysis	Jun 2014	Started	Jun 2015
Modifications:			
<i>Modifications Evaluation</i>	<i>Aug 2013</i>	<i>Complete</i>	
Develop Unit 1 Modifications	Mar 2014	Started	Sep 2015
Unit 1 Implementation Outage (1RF18)	Oct 2014	Not Started	Apr 2016
Develop Unit 2 Modifications	Mar 2015	Started	
Unit 2 Implementation Outage (2RF15)	Oct 2015	Not Started	
Storage:			
<i>Storage Design Engineering</i>	<i>Mar 2014</i>	<i>Complete</i>	
<i>Storage Implementation</i>	<i>Feb 2015</i>	<i>Started</i>	<i>Sep 2015</i>
FLEX Equipment:			
Procure On-Site Equipment	Jul 2014	Started	Jul 2015
Develop Site Response Plan with NSRC	Apr 2015	Started	Aug 2015
<i>Install Off-Site Delivery Station (if Necessary)</i>	<i>Not Required</i>	<i>Not Required</i>	<i>Not Required</i>
National Safer Response Center Operational	Aug 2014	Complete	
Procedures:			
<i>PWROG issues NSSF-specific guidelines</i>	<i>May 2013</i>	<i>Complete</i>	
Issue FSGs	Aug 2014	Started	Oct 2015
Create Maintenance Procedures	Jul 2014	Started	Oct 2015
Training:			
<i>Develop Training Plan</i>	<i>May 2014</i>	<i>Complete</i>	<i>Dec 2014</i>
Implement Training	Apr 2015	Started	Sep 2015
<i>Full Site FLEX Implementation</i>	<i>Oct 2015</i>	<i>Started</i>	<i>Apr 2016</i>
Submit Completion Report	Feb 2016	Not Started	Aug 2016

4 Changes to Compliance Method

The following are either changes or clarifications to the compliance method and are in addition to those identified in the First, Second and Third Six Month Status Reports (References 3, 7 and 11).

NSRC Large Debris Removal Equipment

Contrary to pages 8, 23, 69 and 79 of the OIP, large debris removal equipment will not be obtained from the NSRC. Rather, the Comanche Peak Emergency Response Organization will coordinate with regional equipment and resource providers for receipt of such equipment as early as 6 hours post-ELAP initiation when limited site access is predicted to be available. As full site access is restored within 24 hours of ELAP initiation and NSRC equipment for Phase 3 will arrive within 24 hours of ELAP declaration, reliance on the event-driven procurement of regional equipment and resources is considered reasonable.

Phase 2 480V Generator Connection to Plant Support Power

Further review of Figures A3-23 through A3-29 of the OIP concludes improvement in understanding of the associated Phase 2 FLEX strategy can be achieved by figure consolidation. This is not a change in compliance method but merely an improvement in the depiction of the Phase 2 480VAC generator and its physical connection to the credited Phase 2 loads through Plant Support Power. Figure A3-23 of the OIP should be replaced with that provided in Appendix A of this letter and Figures A3-24 through A3-29 of the OIP should be deleted. All text references in the OIP to Figures A3-24 through A3-29 should reference Figure A3-23 solely.

Public Address System Battery Backup Power Supply

As discussed on page 50 of Reference 4, the NRC determined in Reference 12 that the assessment for communications is reasonable, and the analyzed existing systems, proposed enhancements and interim measures will help to ensure that communications is maintained. Also in Reference 12, Comanche Peak committed to evaluating the feasibility of modifying the public address system to allow for a battery backup power supply. As communicated to the NRC in Reference 13, Comanche Peak has evaluated this potential modification and decided against its implementation.

Protected Water Sources for Feeding the Steam Generators

Differing from pages 8, 12, 15, 58-59 and 79 of the OIP, further evaluation has concluded the Condensate Storage Tank (CST) and Reactor Makeup Water Storage Tank (RMWST) will provide more than 24 hours of protected, high-quality water for feeding the steam generators during an ELAP when cross-tied. Individually, the CST will provide more than 16 hours of water (269,699 gallons) and the RMWST will provide more than 8 hours of water (73,898 gallons) for decay heat removal. Consequently, the use of the SSI as a water source for makeup to the CST is not required until 24 hours after ELAP initiation, if no other water sources are available.

5 Need for Relief/Relaxation and Basis for the Relief/Relaxation

In Reference 5, Luminant formally requested relief from the requirement of Section IV.A.2 of the Order (EA-12-049) regarding full implementation no later than two (2) refueling cycles after submittal of the Overall Integrated Plan. NRC approval of the requested relief was received in Reference 8, relaxing full order implementation for Comanche Peak Unit 1 until the completion of the spring 2016 refueling outage. Full order implementation for Comanche Peak Unit 2 is unchanged and will occur upon completion of the fall 2015 refueling outage. The milestone schedule in Section 3 has been updated for consistency with the approved schedule relief. No additional relief is requested herein.

6 Open Items from Overall Integrated Plan and Draft Safety Evaluation

The following table provides a summary of the open items documented in the OIP and the status of each item.

Overall Integrated Plan Open Items	Status
<p>OI1. Finalize location and protection requirements of FLEX storage buildings. The storage buildings will be designed in accordance with the NEI guidance and the applicable hazards.</p>	<p>Complete. FLEX equipment will be stored in a new single structure designed as described in Section 4 of Reference 7.</p>
<p>OI2. Perform containment evaluation based on the boundary conditions described in Section 2 of NEI 12-06. Based on the results of this evaluation, required actions to ensure maintenance of containment integrity and required instrument function will be developed as necessary.</p>	<p>Complete. The containment analysis concludes no significant heatup or pressurization of containment as a result of an ELAP when crediting SHIELD. No further action required.</p>
<p>OI3. Development of refueling equipment specifications, determination of fuel consumption rates, assessment of fuel supplies and determination of time frames for refueling of FLEX equipment in Phases 2 and 3 will be developed following generation of specifications for FLEX equipment.</p>	<p>Development of final specifications for all FLEX equipment has started.</p>
<p>OI4. Finalize FLEX strategies and required modifications following resolution of low-leakage RCP seal performance issue.</p>	<p>Comanche Peak FLEX strategies credit the use of SHIELD low-leakage seals as approved in Reference 9. Preparation of design modifications for installation of SHIELD are in progress.</p>

Draft Safety Evaluation and Interim Staff Evaluation (ISE) are assumed synonymous. The following are additional Open Items documented in the Interim Staff Evaluation (Reference 4). These open items will be carried forward in future 6 month status updates until confirmation is received from the NRC that the items may be closed. Luminant Power is participating in the voluntary NRC audit process described in Reference 6.

Interim Staff Evaluation Open Items	Status
<p>3.2.1.2.A</p> <p>Regarding the RCP seals, the only O-ring of interest with the safe shutdown low-leakage (SHIELD) installed is the RCP seal sleeve to shaft O-ring. Qualification of the RCP seal sleeve to shaft O-ring will be tracked as part of the SHIELD redesign to confirm the delayed cooldown, as documented in the Integrated Plan, is acceptable. CPNPP will align with testing results to be documented in the forthcoming SHIELD white paper.</p>	<p>Reference 9 documents NRC acceptance of SHIELD for use in ELAP evaluations. Item 2 of the limitations and conditions from Reference 9 restricts the maximum steady-state RCS cold leg temperature to 571°F during an ELAP. The main steam safety valve lift setpoints for Comanche Peak Units 1 and 2 ensure this temperature limit will be met.</p>
<p>3.2.1.2.C</p> <p>If the RCP seals are changed to the newly designed Generation 3 SHIELD seals, or non-Westinghouse seals, the acceptability of the use of the newly designed Generation 3 SHIELD seals, or non-Westinghouse seals should be addressed, and the RCP seal leakages rates for use in the ELAP analysis should be provided with acceptable justification. During the audit process the licensee stated that CPNPP uses the Westinghouse model93A RCPs crediting SHIELD for FLEX strategies. Testing and qualification of SHIELD is ongoing and the licensee is closely following the re-design of SHIELD and will modify analyses and FLEX strategies if needed, based on the conclusions of the SHIELD white paper.</p>	<p>Reference 9 documents NRC acceptance of SHIELD for use in ELAP evaluations. Item 4 of the limitations and conditions from Reference 9 restricts the seal leakage rate to a constant 1.0 gallon per minute after SHIELD actuation. Any deviation from this restriction will be justified.</p>
<p>3.2.1.8.A</p> <p>The Pressurized Water Reactor Owners Group (PWROG) submitted to NRC a position paper, dated August 15, 2013 (ADAMS Accession No. ML 13235A 132, non-public, proprietary), which provides test data regarding boric acid mixing under single-phase natural circulation conditions and outlines applicability conditions intended to ensure that boric acid addition and mixing would occur under conditions similar to those for which boric acid mixing data is available. However, the NRC staff concluded that the August 15, 2013, position paper was not adequately justified and did not endorse this position paper. As such, ensuring adequate mixing of boric acid into the RCS under ELAP conditions is an open item for CPNPP.</p>	<p>Per Reference 10, the NRC has endorsed the PWROG position paper with restrictions. Luminant is currently assessing the impact of these restrictions on the CPNPP FLEX strategy for maintaining subcriticality.</p>

7 Potential Draft Safety Evaluation Impacts

Any potential impact to the Interim Staff Evaluation has been previously discussed in Section 4 of this letter.

8 References

The following references support the updates to the OIP described in this attachment.

1. Comanche Peak Nuclear Power Plant Docket Nos. 50-445 and 50-446 Overall Integrated Plan in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated February 28, 2013.
2. NRC Order Number EA-12-049, "Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events," dated March 12, 2012.
3. Comanche Peak Nuclear Power Plant, Docket Nos. 50-445 and 50-446, First Six-Month Status Report in Response to March 12, 2012, Commission Order Modifying Licenses with Regard to Requirements For Mitigation Strategies For Beyond- Design-Basis External Events (Order Number EA-12-049) (TAC Nos. MF0860 and MF0861), dated August 28, 2013.
4. NRC Interim Staff Evaluation, "Comanche Peak Nuclear Power Plant, Units 1 And 2 - Interim Staff Evaluation Relating to Overall Integrated Plan in Response to Order EA-12-049 (Mitigation Strategies) (TAC Nos. MF0860 and MF0861)," dated December 19, 2013.
5. Comanche Peak Nuclear Power Plant (CPNPP), Docket Nos. 50-445 and 50-446, Request for Schedule Relaxation for the March 12, 2012, Commission Order Modifying Licenses with Regard to Requirements For Mitigation Strategies For Beyond-Design-Basis External Events (Order Number EA-12-049) (TAC Nos. MF0860 and MF0861), dated February 12, 2014.
6. NRC Letter from Jack R. Davis to All Operating Reactor Licensees and Holders of Construction Permits, "Nuclear Regulatory Commission Audits of Licensee Responses to Mitigation Strategies Order EA-12-049," August 28, 2013.
7. Comanche Peak Nuclear Power Plant, Docket Nos. 50-445 and 50-446, Second Six-Month Status Report in Response to March 12, 2012, Commission Order Modifying Licenses with Regard to Requirements For Mitigation Strategies For Beyond- Design-Basis External Events (Order Number EA-12-049) (TAC Nos. MF0860 and MF0861), dated February 27, 2014.
8. NRC Letter from Eric J. Leeds to Mr. Rafael Flores, "Comanche Peak Nuclear Power Plant, Unit 1 - Relaxation of Certain Schedule Requirements for Order EA-12-049 Issuance of Order to Modify Licenses with Regard to Requirements for Mitigation Strategies for Beyond Design Basis External Events," April 14, 2014.
9. NRC Letter from Jack Davis to Mr. James A. Gresham, ADAMS Accession No. ML14132A128, May 28, 2014.
10. NRC Letter from Jack Davis to Mr. Jack Stringfellow, ADAMS Accession No. ML13276A183, January 8, 2014.

11. Comanche Peak Nuclear Power Plant, Docket Nos. 50-445 and 50-446, Third Six-Month Status Report in Response to March 12, 2012, Commission Order Modifying Licenses with Regard to Requirements For Mitigation Strategies For Beyond- Design-Basis External Events (Order Number EA-12-049) (TAC Nos. MF0860 and MF0861), dated August 28, 2014.
12. NRC Letter from Balwant K. Singal to Mr. Rafael Flores, "Comanche Peak Nuclear Power Plant, Units 1 and 2 - Safety Assessment in Response to Information Request Pursuant to 10 CFR 50.54(f) - Recommendation 9.3 Communications Assessment (TAC Nos. MF0003 and MF0004), dated June 3, 2013.
13. Comanche Peak Nuclear Power Plant (CPNPP), Docket Nos. 50-445 and 50-446, Updated Response to March 12, 2012, Request for Information Regarding Recommendation 9.3 (Communications and Staffing) of the Near-Term Task Force Report (TAC NOS. ME8686 and ME8687), dated October 30, 2014.

Appendix A

Overall Integrated Plan Figures - Revised




Figure A3-23: Phase 2 480VAC FLEX Generator Connection to Plant Support Power
103