



Order No. EA-13-109

RS-16-106

June 30, 2016

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, DC 20555-0001

Dresden Nuclear Power Station, Units 2 and 3
Renewed Facility Operating License Nos. DPR-19 and DPR-25
NRC Docket Nos. 50-237 and 50-249

Subject: Fourth Six-Month Status Report For Phases 1 and 2 Overall Integrated Plan in Response to June 6, 2013 Commission Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions (Order Number EA-13-109)

References:

1. NRC Order Number EA-13-109, "Issuance of Order to Modify Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions," dated June 6, 2013
2. NRC Interim Staff Guidance JLD-ISG-2015-01, "Compliance with Phase 2 Order EA-13-109, Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation under Severe Accident Conditions", Revision 0, dated April 2015
3. NEI 13-02, "Industry Guidance for Compliance With Order EA-13-109, BWR Mark I & II Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions", Revision 1, dated April 2015
4. Exelon Generation Company, LLC's Answer to June 6, 2013, Commission Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions (Order Number EA-13-109), dated June 26, 2013
5. Exelon Generation Company, LLC Phase 1 Overall Integrated Plan in Response to June 6, 2013 Commission Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions (Order Number EA-13-109), dated June 30, 2014 (RS-14-058)
6. Exelon Generation Company, LLC First Six-Month Status Report Phase 1 Overall Integrated Plan in Response to June 6, 2013 Commission Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions (Order Number EA-13-109), dated December 17, 2014 (RS-14-302)
7. Exelon Generation Company, LLC Second Six-Month Status Report Phase 1 Overall Integrated Plan in Response to June 6, 2013 Commission Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions (Order Number EA-13-109), dated June 30, 2015 (RS-15-148)

8. Exelon Generation Company, LLC Phase 1 (Updated) and Phase 2 Overall Integrated Plan in Response to June 6, 2013 Commission Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions (Order Number EA-13-109), dated December 15, 2015 (RS-15-299)
9. NRC letter to Exelon Generation Company, LLC, Dresden Nuclear Power Station, Units 2 and 3 – Interim Staff Evaluation Relating to Overall Integrated Plan in Response to Phase 1 of Order EA-13-109 (Severe Accident Capable Hardened Vents) (TAC Nos. MF4462 and MF4463), dated February 11, 2015

On June 6, 2013, the Nuclear Regulatory Commission (“NRC” or “Commission”) issued an Order (Reference 1) to Exelon Generation Company, LLC (EGC). Reference 1 was immediately effective and directs EGC to require their BWRs with Mark I and Mark II containments to take certain actions to ensure that these facilities have a hardened containment vent system (HCVS) to remove decay heat from the containment, and maintain control of containment pressure within acceptable limits following events that result in loss of active containment heat removal capability while maintaining the capability to operate under severe accident (SA) conditions resulting from an Extended Loss of AC Power (ELAP). Specific requirements are outlined in Attachment 2 of Reference 1.


Reference 1 required submission of an Overall Integrated Plan (OIP) by June 30, 2014 for Phase 1 of the Order, and an OIP by December 31, 2015 for Phase 2 of the Order. The interim staff guidance (Reference 2) provides direction regarding the content of the OIP for Phase 1 and Phase 2. Reference 2 endorses industry guidance document NEI 13-02, Revision 1 (Reference 3) with clarifications and exceptions identified in Reference 2. Reference 4 provided the EGC initial response regarding reliable hardened containment vents capable of operation under severe accident conditions. Reference 5 provided the Dresden Nuclear Power Station, Units 2 and 3, Phase 1 OIP pursuant to Section IV, Condition D.1 of Reference 1. References 6 and 7 provided the first and second six-month status reports pursuant to Section IV, Condition D.3 of Reference 1 for Dresden Nuclear Power Station. Reference 8 provided the Dresden Nuclear Power Station, Units 2 and 3, Phase 1 updated and Phase 2 OIP pursuant to Section IV, Conditions D.2 and D.3 of Reference 1.

The purpose of this letter is to provide the fourth six-month update report for Phases 1 and 2, pursuant to Section IV, Condition D.3 of Reference 1, that delineates progress made in implementing the requirements of Reference 1 for Dresden Nuclear Power Station, Units 2 and 3. The enclosed report provides an update of milestone accomplishments since the last status report, including any changes to the compliance method, schedule, or need for relief and the basis, if any. The enclosed report also addresses the NRC Interim Staff Evaluation open items contained in Reference 9.

This letter contains no new regulatory commitments. If you have any questions regarding this report, please contact David P. Helker at 610-765-5525.

I declare under penalty of perjury that the foregoing is true and correct. Executed on the 30th day of June 2016.

Respectfully submitted,



Glen T. Kaegi
Director - Licensing & Regulatory Affairs
Exelon Generation Company, LLC

Enclosure:

Dresden Nuclear Power Station, Units 2 and 3 Fourth Six-Month Status Report for Phases 1 and 2 Implementation of Order EA-13-109, Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions

cc: Director, Office of Nuclear Reactor Regulation
NRC Regional Administrator - Region III
NRC Senior Resident Inspector - Dresden Nuclear Power Station
NRC Project Manager, NRR - Dresden Nuclear Power Station
Mr. Raj Auluck, NRR/JLD/TSD/JCBB, NRC
Mr. John P. Boska, NRR/JLD/JOMB, NRC
Illinois Emergency Management Agency - Division of Nuclear Safety

Enclosure

Dresden Nuclear Power Station, Units 2 and 3

**Fourth Six-Month Status Report for Phases 1 and 2 Implementation of Order EA-13-109,
Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable
of Operation Under Severe Accident Conditions**

(12 pages)

Enclosure

Dresden Nuclear Power Station, Units 2 and 3 Fourth Six-Month Status Report for Phases 1 and 2 Implementation of Order EA-13-109, "Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions"

1 Introduction

Dresden Nuclear Power Station, Units 2 and 3 developed an Overall Integrated Plan (Reference 1 in Section 8), documenting the installation of a Hardened Containment Vent System (HCVS) that provides a reliable hardened venting capability for pre-core damage and under severe accident conditions, including those involving a breach of the reactor vessel by molten core debris, in response to NRC Order EA-13-109 (Reference 2). Starting with this six month status report, updates of milestone accomplishments will be based on the combined Phases 1 and 2 Overall Integrated Plan dated December 16, 2015 (Reference 6).

Dresden Station developed an updated and combined Phases 1 and 2 Overall Integrated Plan (Reference 6), documenting:

1. The installation of a Hardened Containment Vent System (HCVS) that provides a reliable hardened venting capability for pre-core damage and under severe accident conditions, including those involving a breach of the reactor vessel by molten core debris, in response to Reference 2.
2. An alternative venting strategy that makes it unlikely that a drywell vent is needed to protect the containment from overpressure-related failure under severe accident conditions, including those that involve a breach of the reactor vessel by molten core debris, in response to Reference 2

This enclosure provides an update of milestone accomplishments since submittal of the combined Phases 1 and 2 Overall Integrated Plan including any changes to the compliance method, schedule, or need for relief/relaxation and the basis, if any.

2 Milestone Accomplishments

The following milestone(s) have been completed since the development of the combined Phases 1 and 2 Overall Integrated Plan (Reference 6), and are current as of June 1, 2016.

- Major sections of 10" Vent line for Unit 3 (Lead Unit) have been routed inside the reactor building. The actual tie-in to the existing 18" vent will be done during the November 2016 outage.
- The steel tower supporting the vent lines outside the reactor building has been fabricated and its rigging and installation plans are underway.
- The nitrogen and argon piping installation is underway.
- Dose Assessment to assess impact of dose from HCVS piping on FLEX strategies has been prepared and is under final review by Exelon.

3 Milestone Schedule Status

The following provides an update to Part 5 of the combined Phases 1 and 2 Overall Integrated Plan. It provides the activity status of each item, and whether the expected completion date has changed. The dates are planning dates subject to change as design and implementation details are developed.

Milestone	Target Completion Date	Activity Status	Comments
Phases 1 and 2 HCVS Milestone Table			
Submit Overall Integrated Plan	June 2014	Complete	
Submit 6 Month Updates:			
Update 1	Dec. 2014	Complete	
Update 2	June 2015	Complete	
Update 3 [Simultaneous with Phase 2 OIP]	Dec. 2015	Complete	
Update 4	June 2016	Complete with this submittal	
Update 5	Dec. 2016	Not started	
Update 6	June 2017	Not started	
Update 7	Dec. 2017	Not started	
Update 8	June 2018	Not started	
Update 9	Dec. 2018	Not started	
Phase 1 Specific Milestones			
Phase 1 U3 (Lead Unit) Modifications:			
Begin Conceptual Design	Sep. 2012	Complete	
Complete Conceptual Design	Mar. 2013	Complete	
Begin Detailed Design	Nov. 2014	Complete	
Complete Detailed Design and Issue	Jan. 2016	Complete	

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Milestone	Target Completion Date	Activity Status	Comments
Phases 1 and 2 HCVS Milestone Table			
Modification Package			
Begin Online Portion of the Installation	Nov. 2015	Complete	
Complete Online Installation	Oct. 2016	Started	
Begin Outage Portion of the Installation	Oct. 2016	Not started	
Complete Outage Installation	Nov. 2016	Not Started	
Phase 1 Procedure Changes Active			
Operations Procedure Changes Developed	Oct. 2016	Started	
Site Specific Maintenance Procedure Developed	Oct. 2016	Started	
Procedure Changes Active	Nov. 2016	Not Started	
Phase 1 Training:			
Training Complete	Oct. 2016	Not Started	
Phase 1 Completion			
U3 Phase 1 HCVS Implementation	Nov. 2016	Not Started	
Submit Completion Report	Jan. 2019	Not Started	
Phase 1 U2 (Lag Unit) Modifications:			
Begin Conceptual Design	Sep. 2012	Complete	
Complete Conceptual Design	Mar. 2013	Complete	
Begin Detailed Design	Nov. 2014	Complete	
Complete Detailed Design and Issue Modification Package	Sep. 2016	Started	
Begin Online Portion of the Installation	Mar. 2016	Complete	
Complete Online Installation	Oct. 2017	Started	
Begin Outage Portion of the Installation	Oct. 2017	Not started	

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Milestone	Target Completion Date	Activity Status	Comments
Phases 1 and 2 HCVS Milestone Table			
Complete Outage Installation	Nov. 2017	Not started	
Phase 1 Procedure Changes Active			
Operations Procedure Changes Developed	Oct. 2017	Not started	
Site Specific Maintenance Procedure Developed	Oct. 2017	Not started	
Procedure Changes Active	Oct. 2017	Not started	
Phase 1 Training:			
Training Complete	Oct. 2017	Not started	
Phase 1 Completion			
U2 Phase 1 HCVS Implementation	Nov. 2017	Not started	
Full Site HCVS Phase 1 Implementation	Nov. 2017	Not started	
Submit Completion Report	Jan. 2018	Not started	
Phase 2 Specific Milestones			
Phase 2 U2 (Lead Unit) Modifications:			
Begin Conceptual Design	March 2016	Complete	
Complete Conceptual Design	Aug. 2016	Started	
Begin Detailed Design	Jan. 2017	Not started	
Complete Detailed Design and Issue Modification Package	Mar. 2017	Not started	
Begin Online Portion of the Installation	May 2017	Not started	
Complete Online Installation	Oct. 2017	Not started	
Begin Outage Portion of the Installation	Oct. 2017	Not started	
Complete Outage Installation	Nov. 2017	Not started	
Phase 2 Procedure Changes Active			

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Milestone	Target Completion Date	Activity Status	Comments
Phases 1 and 2 HCVS Milestone Table			
Operations Procedure Changes Developed	Oct. 2017	Not started	
Site Specific Maintenance Procedure Developed	Oct. 2017	Not started	
Procedure Changes Active	Oct. 2017	Not started	
Phase 2 Training:			
Training Complete	Oct. 2017	Not started	
Phase 2 Completion			
U2 Phase 2 HCVS Implementation	Nov. 2017	Not started	
Submit Phase 1 and Phase 2 Completion Report [60 days after Unit achieves compliance]	Jan. 2018	Not started	
Phase 2 U3 (Lag Unit) Modifications:			
Begin Conceptual Design	Mar. 2016	Complete	
Complete Conceptual Design	Aug. 2016	Started	
Begin Detailed Design	Apr. 2017	Not started	
Complete Detailed Design and Issue Modification Package	Aug. 2017	Not started	
Begin Online Portion of the Installation	Oct. 2017	Not started	
Complete Online Installation	Oct. 2018	Not started	
Begin Outage Portion of the Installation	Oct. 2018	Not started	
Complete Outage Installation	Nov. 2018	Not started	
Phase 2 Procedure Changes Active			
Operations Procedure Changes Developed	Oct. 2018	Not started	
Site Specific Maintenance Procedure	Oct. 2018	Not started	

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Milestone	Target Completion Date	Activity Status	Comments
Phases 1 and 2 HCVS Milestone Table			
Developed			
Procedure Changes Active	Oct. 2018	Not started	
Phase 2 Training:			
Training Complete	Oct. 2018	Not started	
Phase 2 Completion			
U3 Phase 2 HCVS Implementation	Nov. 2018	Not started	
Full Site HCVS Phase 2 Implementation	Nov. 2018	Not started	
Submit Phase 1 and Phase 2 Completion Report [60 days after full site compliance]	Jan. 2019	Not started	

4 Changes to Compliance Method

The dose impact of HCVS on FLEX strategies is being evaluated. Any changes to the compliance method will be reported in the December 2016 update.

5 Need for Relief/Relaxation and Basis for the Relief/Relaxation

Dresden Station expects to comply with the Order implementation date and no relief/relaxation is required at this time.

6 Open Items from Combined Phases 1 and 2 Overall Integrated Plan and Interim Staff Evaluations

The following tables provide a summary of the open items documented in the combined Phases 1 and 2 Overall Integrated Plan or the Interim Staff Evaluation (ISE) and the status of each item.

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Combined Phases 1 and 2 OIP Open Items		Status
Item #	Phase 1 Open Items	
OI-1	Confirm that at least 6 hours battery coping time is available.	Closed to ISE Open Item number 1.
OI-2	Determine actions to enable wetwell (WW) venting following a flooding around the torus.	Closed to ISE Open Item number 2.
OI-3	Determine how Motive Power and/or HCVS Battery Power will be disabled during normal operation.	Closed to ISE Open Item number 3.
OI-4	Confirm that the Remote Operating Station (ROS) will be in an accessible area following a Severe Accident (SA).	Closed to ISE Open Item number 12.
OI-5	Confirm diameter on new common HCVS Piping.	Closed to ISE Open Item number 5.
OI-6	Confirm suppression pool heat capacity.	Closed to ISE Open Item number 6.
OI-7	Determine the approach for combustible gases.	Closed to ISE Open Item number 7.
OI-8	Provide procedures for HCVS Operation.	Closed to ISE Open Item number 18.
OI-9	Perform radiological evaluation for Phase 1 vent line impact on ERO response actions.	Started
Item #	Phase 2 Open Items	
OI-1	Determine SAWA flow control.	Not started
OI-2	Resolve location of the FLEX DG to mitigate radiological consequences during severe accident conditions.	Started
OI-3	Validate time-line for Reactor Building hose connections does not exceed 1 hour.	Not started

Item #	Phase 1 Interim Staff Evaluation Open Items	Status
ISE-1	Make available for NRC staff audit documentation confirming that at least 6 hours battery coping time is available.	Complete EC 391973 is available for NRC review on the ePortal.
ISE-2	Make available for NRC staff audit documentation that confirms the ability to	Started

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Item #	Phase 1 Interim Staff Evaluation Open Items	Status
	operate HCVS following flooding around the suppression pool.	
ISE-3	Make available for NRC staff audit documentation of a method to disable HCVS during normal operation to provide assurances against inadvertent operation that also minimizes actions to enable HCVS operation following an ELAP.	<p>Complete with this submittal.</p> <p>HCVS design precludes inadvertent actuation of the system through passive design features. The HCVS vent pipe has been designed with two PCIVs, in series, in compliance with GDC-56. The PCIVs have independent actuation trains, thereby precluding inadvertent actuation by a single component failure or mis-alignment. Each PCIV isolates the vent line through its normally held closed actuator spring. A rupture disk in the vent line downstream of the PCIVs preserves the secondary containment boundary. Furthermore, to prevent inadvertent opening, the PCIVs are isolated from their motive force supply by two locked closed manual valves and require remote manual operation of a key-lock on the control switch at the primary operating station. Similarly, purge gas supply is isolated from the vent line by two locked closed manual valves and requires remote manual operation of a key-lock on the control switch at the primary operating station. Since there are no interfacing systems downstream of the PCIVs, no inadvertent venting cross flow can occur. Details on the configuration of the vent line PCIVs can be found in EC 401069, Design Considerations Summary (DCS). Sections 4.1.4.1, 4.1.4.1.5 and 4.1.27. Based on the details in the EC, NEI requirements 4.1.2.1 and 4.2.1, to prevent inadvertent actuation of the system, are met.</p> <p>EC 401069 is available for NRC review on the ePortal.</p>
ISE-4	Make available for NRC staff audit the seismic and tornado missile final design criteria for the HCVS stack.	Started

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Item #	Phase 1 Interim Staff Evaluation Open Items	Status
ISE-5	Make available for NRC staff audit documentation of the licensee design effort to confirm the diameter on the new common HCVS piping.	<p>Complete with this submittal.</p> <p>Calculation DRE15-0046 uses a RELAP5 model to determine that a 10-inch diameter vent is sufficient to remove 1% reactor thermal power.</p> <p>Calculation DRE15-0046 is available for NRC review on the ePortal.</p>
ISE-6	Make available for NRC staff audit analyses demonstrating that HCVS has the capacity to vent the steam/energy equivalent of one percent of licensed/rated thermal power (unless a lower value is justified), and that the suppression pool and the HCVS together are able to absorb and reject decay heat, such that following a reactor shutdown from full power containment pressure is restored and then maintained below the primary containment design pressure and the primary containment pressure limit.	<p>Complete with this submittal.</p> <p>Calculation DRE15-0046 uses a RELAP5 model to determine that a 10-inch diameter vent is sufficient to remove 1% reactor thermal power. The steady state venting capacity of the Dresden HCVS was determined at a torus vapor space pressure of 47 psig, which corresponds to the PCPL for the torus filled with water. At a torus pressure of 47 psig, the HCVS can vent 111,071 lbm /hr of steam. At 1% reactor thermal power the required vent capacity is 110,381 lbm/hr. Therefore, Requirement 1.2.1 of Attachment 2 to NRC Order EA-13-109 is met.</p> <p>Calculation DRE15-0046 is available for NRC review on the ePortal.</p>
ISE-7	Provide a description of the final design of the HCVS to address hydrogen detonation and deflagration.	<p>Started</p> <p>Dresden design will install an argon purge system to address hydrogen detonation and deflagration requirements of NEI 13-02 Rev. 1 and consistent with HCVS-WP-03. Argon purge system design is in progress.</p>
ISE-8	Make available for NRC staff audit documentation of a determination of seismic adequacy for the ROS location.	Started
ISE-9	Make available for NRC staff audit documentation that demonstrates adequate communication between the remote HCVS operation locations and HCVS decision makers during ELAP and	<p>Complete with this submittal.</p> <p>FSG-39, FLEX Communications Options, discusses the available Onsite communications. Communications may</p>

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Item #	Phase 1 Interim Staff Evaluation Open Items	Status
	severe accident conditions.	<p>be performed using the installed sound powered headset system within the power block and 800 Mhz radios in the talkaround mode. Public Address announcements are made by Nuclear Security Officers using hand-held bullhorns.</p> <p>Offsite communications will utilize hand-held satellite phones staged in the Control Room and Technical Support Center. Battery chargers for portable communications equipment are stored in a robust structure. Upon initiation of the ELAP, the FLEX Diesel Generator can power the battery chargers.</p> <p>FSG-39 is available for NRC review on the ePortal.</p>
ISE-10	Provide a description of the strategies for hydrogen control that minimizes the potential for hydrogen gas migration and ingress into the reactor building or other buildings.	<p>Complete with this submittal.</p> <p>As described in the OIP, the HCVS torus vent path in each Dresden unit, starting at and including the downstream Primary Containment Isolation Valve (PCIV), will be a dedicated HCVS flow path. There are no interconnected systems downstream of the downstream dedicated HCVS PCIV. Interconnected systems are upstream of the downstream HCVS PCIV and are isolated by normally shut, fail shut PCIVs which, if open, would shut on an ELAP. There is no shared HCVS piping between the two units. As a result, the potential for hydrogen gas migration and ingress into the reactor building or other buildings is minimized.</p>
ISE-11	Provide descriptions of design details that minimize unintended cross flow of vented fluids within a unit and between units on the site.	<p>Complete with this submittal.</p> <p>As described in ISE item 10 response, Dresden's piping layout minimizes the possibility of cross flow of vented fluids within a unit and between the two units.</p>
ISE-12	Make available for NRC staff audit an evaluation of temperature and radiological conditions to ensure that operating	Started

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Item #	Phase 1 Interim Staff Evaluation Open Items	Status
	personnel can safely access and operate controls and support equipment.	
ISE-13	Make available for NRC staff audit the final sizing evaluation for HCVS batteries/battery charger including incorporation into FLEX DG loading calculation.	Started
ISE-14	Make available for NRC staff audit documentation of the HCVS nitrogen pneumatic system design including sizing and location.	Started
ISE-15	Make available for NRC staff audit descriptions of all instrumentation and controls (existing and planned) necessary to implement this order including qualification methods.	Started Instrument design is in progress.
ISE-16	Make available for NRC staff audit the descriptions of local conditions (temperature, radiation and humidity) anticipated during ELAP and severe accident for the components (valves, instrumentation, sensors, transmitters, indicators, electronics, control devices, etc.) required for HCVS venting including confirmation that the components are capable of performing their functions during ELAP and severe accident conditions.	Started Component location design is in progress. The HCVS primary control panel will be located in the Main Control Room (MCR).
ISE-17	Make available for NRC staff audit documentation of an evaluation verifying the existing containment isolation valves, relied upon for the HCVS, will open under the maximum expected differential pressure during BDBEE and severe accident wetwell venting.	Started The existing containment isolation valves are being evaluated for their performance under wetwell venting conditions.
ISE-18	Make available for NRC staff audit procedures for HCVS operation.	Not started

Dresden Nuclear Power Station, Units 2 and 3
 Fourth Six-Month Status Report for the Implementation of HCVS Phases 1 and 2
 June 30, 2016

Item #	Phase 2 Interim Staff Evaluation Open Items	Status
	Phase 2 ISE not received	

7 Interim Staff Evaluation Impacts

There are no potential impacts to the Interim Staff Evaluation(s) identified at this time.

8 References

The following references support the updates to the combined Phases 1 and 2 Overall Integrated Plan described in this enclosure.

1. Dresden Nuclear Power Station, Units 2 and 3, Overall Integrated Plan in Response to June 6, 2013 Commission Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions (Order Number EA-13-109), dated June 30, 2014.
2. NRC Order Number EA-13-109, "Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions" dated June 6, 2013.
3. NEI 13-02, "Industry Guidance for Compliance with NRC Order EA-13-109, To Modify Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions," Revision 1, dated April 2015.
4. NRC Interim Staff Guidance JLD-ISG-2013-02, "Compliance with Order EA-13-109, Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions," Revision 0, dated November 2013 (Accession No. ML13304B836).
5. NRC Endorsement of industry "Hardened Containment Venting System (HCVS) Phase 1 Overall Integrated Plan Template (EA-13-109) Rev 0" (Accession No. ML14128A219).
6. Dresden Nuclear Power Station, Units 2 and 3, Combined Phase 1 and 2 Overall Integrated Plan in Response to June 6, 2013 Commission Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions (Order Number EA-13-109), dated December 16, 2015.
7. NRC Interim Staff Guidance JLD-ISG-2015-01, "Compliance with Phase 2 of Order EA-13-109, Order Modifying Licenses with Regard to Reliable Hardened Containment Vents Capable of Operation Under Severe Accident Conditions," Revision 0, dated April 2015 (Accession No. ML15104A118).
8. NRC Order Number EA-12-050, Order Modifying Licenses with Regard to Reliable Hardened Containment Vents, dated March 12, 2012.