

C


Seismic Walkdown Checklists (SWCs)

Below are the names and signatures of the personnel who performed the seismic walkdowns.

Ben Frazier



Kevin Gantz




Mojtaba Oghbaei



Craig Swanner



James Wiggin



The order of the Seismic Walkdown Checklists (SWCs) for Unit 2 is shown in Table C-1 below and the order of the SWCs for Unit 0 (common) is shown in Table C-2.

The "Anchorage Configuration Confirmation" column is described in Section 5.2.1 of this report. The last column in Tables C-1 and C-2 provides the corresponding Area Walk-By Checklist (AWC). (AWCs are included in Appendix D of this report.) AWC identifiers with asterisks (*) indicate the second or subsequent SWEL item included with a specific Area Walk-By.

Table C-1. Unit 2 Seismic Walkdown Checklists (SWCs)

| Component ID | Description | Anchor Configuration Confirmed? | AWC-Ux-YY |
|---------------------|-------------------------------------------------|----------------------------------------|------------------|
| 20A016 | Emergency 4kV Aux Switchgear (E22) | N | U2-30* |
| 20A015 | Emergency 4kV Aux Switchgear (E12) | N | U2-9* |
| 20B037 | Reactor Area MCC E224-R-B | N | U2-29 |
| 20B060 | Turbine Area MCC E224-T-B | Y | U2-30 |
| 20B324 | MO-2-23-015 Motor Control Power Transfer Switch | Y | U2-28 |
| 20B325 | RCIC INBD Iso. Valve MO2-13-15 Motor Controls | Y | U2-28* |
| 20B338 | Remote Motor Starter MO-2-10-16D | Y | U2-28* |
| 20C003 | Reactor and Containment Cooling and Isolation | Y | U0-7* |
| 20C004C | RCIC Control Panel | Y | U0-7* |
| 20C005A | Reactor Manual Control Panel | Y | U0-7 |
| 20C006C | Main Control Room Console | Y | U0-7* |
| 20C39 | HPCI Relay Cabinet | Y | U2-2* |
| 20C722A | Accident Monitoring Instrumentation Panel | Y | U2-2 |
| 20C87 | HPCI Instrument Rack | N | U2-11 |
| 20C95 | RCIC Instrument Rack | N | U2-11* |
| 20D37 | Static Inverter | N | U2-12 |
| 20D43 | HPCI Aux Lube Oil Pump Starter | N | U2-27* |
| 20E105 | HPCI Turbine Lube Oil Cooler | N | U2-27* |
| 20P033, 20P038 | HPCI Booster Pump, Pump | Y | U2-27 |
| 20P036 & 20S038 | RCIC Pump & Turbine | Y | U2-16 |
| 20S037 | HPCI Turbine | Y | U2-27* |
| 20X032 | Reactor Area Load Center E324 Transformer | N | U2-31 |
| 20X033 | Load Center E424 Transformer | N | U2-7* |
| 20X133 | Panel 20Y33 Transformer | N | U2-9 |
| 20X30 | Load Center Transformer E124 | N | U2-7 |
| 20Y050 | 120V AC Distribution Panel 2C | N | U2-1 |
| 20Y35 | 120V AC Distribution Panel 2C | N | U2-3 |
| 2AC65 | RX Vessel Level and Pressure Instrument Rack A | Y | U2-5* |
| 2AD01 | 125V DC Battery 2A | Y | U2-15 |
| 2AD025 | 125V DC Distribution Panel | N | U2-2* |
| 2AD03 | Battery Charger 2A | Y | U2-23 |
| 2AV060 | HPSW Pump Room Supply Fan A | N | U2-18 |
| 2BC270 | Steam B Leak Monitor Cabinet | N | U0-6* |
| 2BC65 | RX Vessel Level and Pressure Instrument Rack B | Y | U2-5* |
| 2BD01 | 125V DC Battery 2B | Y | U2-14 |
| 2BE24 | RHR Heat Exchanger B | N | U2-20* |

Table C-1. Unit 2 Seismic Walkdown Checklists (SWCs)

| Component ID | Description | Anchor Configuration Confirmed? | AWC-Ux-YY |
|--------------|------------------------------------------------------|---------------------------------|-----------|
| 2BE55 | RCIC Pump Room Cooling Coil B | Y | U2-16* |
| 2BE56 | HPCI Pump Room Cooling Coil B | Y | U2-27* |
| 2BP037 | Core Spray Pump B | Y | U2-10* |
| 2BS377 | Back-up N2 Supply to ADS | Y | U2-4* |
| 2CP042 | High Pressure Service Water Pump C | Y | U2-18* |
| 2DD03 | Battery Charger 2D | Y | U2-13 |
| 2DE24 | RHR Heat Exchanger D | N | U2-19* |
| 2DP035 | RHR Pump D | Y | U2-19 |
| 2EE57 | Core Spray Room B Cooling Coil E | Y | U2-10* |
| 2FE57 | Core Spray Room B Cooling Coil | Y | U2-10* |
| 2GE58 | RHR Room D Cooling Coil G | Y | U2-17 |
| 2GT545 | Instrument N2 Accumulator | Y | U2-26* |
| 2KT545 | Instrument N2 Accumulator | Y | U2-26* |
| A02-03-033 | Scram Discharge Volume Outboard Isolation Valve | N/A | U2-4* |
| A02-03-036 | Scram Discharge Volume Inboard Isolation Valve | N/A | U2-4* |
| AO2-01-080A | Inboard Main Steam Isolation Valve A | N/A | U2-25* |
| AO2-01-080B | Inboard Main Steam Isolation Valve B | N/A | U2-25* |
| AO2-01-086A | Outboard Main Steam Isolation Valve A | N/A | U2-24 |
| DPS20224-4 | HPSW Pump Room DP Sensor | N | U2-18* |
| H02-23C-4513 | HPCI Turbine Stop Valve | N/A | U2-27* |
| HCU-30-23 | Hydraulic Control Unit | Y | U2-6 |
| LI2-2-3-113 | Reactor Water Level | N | U0-7* |
| LI2-3-86 | Reactor Vessel High Water | N | U0-7* |
| LI-8027 | Torus Water Level | N | U0-7* |
| LR/TR-8123B | Torus Water Level/Temperature Recorder | N | U0-7* |
| LS2-23-91B | Suppression Pool Level Switch | N | U2-10 |
| LT-8123A | Torus Water Level Transmitter for LR-8123A | N | U2-10* |
| MO2-06-029B | Feedwater Stop Valve | N/A | U2-26* |
| MO2-10-013D | RHR Pump D Torus Suction | N/A | U2-19* |
| MO2-10-015B | RHR Pump B Shutdown Cooling Suction (2BP035) | N/A | U2-21 |
| MO2-10-018 | RHR Shutdown Cooling Suction Inboard Isolation Valve | N/A | U2-25 |
| MO2-10-174 | HPSW to RHR Emergency Inner Cross-tie | N/A | U2-20 |
| MO2-23-014 | HPCI Turbine Steam Supply Valve | N/A | U2-27* |
| MO2-30-2233A | Unit 2 Sluice Gate A | Y | U2-22 |
| MO-2-32-2486 | HPSW Return Valve to Discharge Pond | N/A | U0-1* |
| MO2-48-2804A | HPSW Discharge Inlet Outer Valve | N/A | U0-5 |

Table C-1. Unit 2 Seismic Walkdown Checklists (SWCs)

| Component ID | Description | Anchor Configuration Confirmed? | AWC-Ux-YY |
|---------------------|------------------------------------------------------|----------------------------------------|------------------|
| P0D-2-40H-20223-3 | HPSW Pump Room Outside Air Supply Damper | N | U2-18* |
| P0D-2-40H-20223-4 | HPSW Pump Room Exhaust Return to Room Damper | N | U2-18* |
| PT2-2-3-404A | Reactor Pressure Transmitter | Y | U2-5 |
| PT-2508A | Containment Drywell Pressure Transmitter for PR-2508 | N | U2-8 |
| PT2-06-53-B | Reactor Wide Range Pressure Transmitter | Y | U2-5* |
| RV2-02-071G | Safety Relief Valve G | N/A | U2-26* |
| RV2-02-071K | Safety Relief Valve K | N/A | U2-26 |
| SV2-23A-4543 | HPCI Turbine Stop Valve Remote Trip Valve | N/A | U2-27* |
| SV-2-3-33 | Instrument Air Solenoid Valve | N | U2-4* |
| SV-2-3-36 | Instrument Air Solenoid Valve | N | U2-4 |
| TS-20224-01 | HPSW & ESW Equipment Room TS | N | U2-18* |
| TS-20224-02 | HPSW & ESW Pump Room | N | U2-18* |

Seismic Walkdown Checklist (SWC)

Equipment ID No. E22 Equip. Class¹² (e3) Medium Voltage Switchgear
 Equipment Description (20A016) Emergency Aux Switchgear
 Location: Bldg. Turbine Floor El. 135 Room, Area T271
 Manufacturer, Model, Etc. (optional but recommended) Bidge

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A
Anchorage in good condition

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. E22 Equip. Class¹² (03) Medium Voltage Switchgear
Equipment Description (20A016) Emergency Aux Switchgear

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? N U N/A

No soft targets identified

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? N U N/A

Need to verify masonry walls are reinforced. Per Div. 540, Rev. 26 and Spec. M-701, Rev #, block walls are safety related.

9. Do attached lines have adequate flexibility to avoid damage? N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? N U


Other Adverse Conditions

11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? N U

Comments (Additional pages may be added as necessary)

*IPEEE - Panel door latching adequately secured. MC
10/10/2012*

Evaluated by: *R. Ghobadi* Date: 10/8/12
[Signature] 10/8/12




Equipment ID: 20A016 (E22)





09.28.2012 20:58



09.28.2012 20:59



09.28.2012 20:59



09.28.2012 21:00



Seismic Walkdown Checklist (SWC)

Equipment ID No. 20A015 Equip. Class¹² (03) Medium Voltage Switch gear
 Equipment Description E22¹² Switchgear
 Location: Bldg. Turbine Floor El. 135 Room, Area T2-171
 Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? MAF 9/10/12
e
 Y N U
2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A
poor weld quality noted but adequate.
3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A
4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A
5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)
6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U
Adequate weld area per 20A015 SEWS.

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20A015 Equip. Class¹² (03) Medium Voltage Switchgear
Equipment Description E22 Switchgear

BME 9/25/12

Interaction Effects

- 7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A
- 8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A
Block walls - SAFETY-RELATED PER PBAPS SPECIFICATION NO. 4-701, REV. 1 (BLOCK WALL NOS. 40-8, 40-14, AND 40-16)
No I/E concerns
- 9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A
- 10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U



Other Adverse Conditions


- 11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U





Comments (Additional pages may be added as necessary)

IPEEE - LATCH - Front and back panels adequately secured.
SPARE BREAKER - No spare breakers in the room.


Evaluated by: *Ben Fry* Date: *9/25/12*
JK JH *9/25/12*











Equipment ID: 20A015 (E12)



Seismic Walkdown Checklist (SWC)

Equipment ID No. E224-R-B Equip. Class¹² (01) MCCs
 Equipment Description (20B037) Reactor Area motor Control Center
 Location: Bldg. Reactor Floor El. 135 Room, Area R2-23
 Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A
Anchorage is in good condition

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. E224-R-B Equip. Class¹² (01) Motor Control Centers
Equipment Description (20B037) Reactor Area Motor Control Center

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? YES NO U N/A
No soft targets identified.

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? YES NO U N/A
Lighting is secure.

9. Do attached lines have adequate flexibility to avoid damage? YES NO U N/A


10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? YES NO U

Other Adverse Conditions


11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? YES NO U

Comments (Additional pages may be added as necessary)

Evaluated by: *H. Oghbaei* Date: 10/4/12
[Signature] 10/8/12




09.29.2012 02:21



09.29.2012 02:22




09.29.2012 02:25



09.29.2012 02:25

Equipment ID: 20B037



Seismic Walkdown Checklist (SWC)

Equipment ID No. E224-T-B Equip. Class¹² (01) MCCs
 Equipment Description (208060) Turbine Area MCC
 Location: Bldg. Turbine Floor El. 135 Room, Area T2-71
 Manufacturer, Model, Etc. (optional but recommended) Cutler-Hammer (Unitrol)

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N U

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A
Anchorage verified by removing front

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)
Verified per Dwg. E11-45-12 Rev. 12

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. E224-T-B Equip. Class¹² (01) MCCs
Equipment Description (208060) Turbine Area MCC

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? YES NO U N/A
No If/£ concerns

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? YES NO U N/A
Masonry walls need to be verified.

Safety-related per PBAPS Specification No. M-701, Rev. 1.

*MO 11/8/12
11/8/12*

9. Do attached lines have adequate flexibility to avoid damage? YES NO U N/A


10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? YES NO U

Other Adverse Conditions



11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? YES NO U

Comments (Additional pages may be added as necessary)

Evaluated by: *[Signature]* Date: 9/29/12
H. Ogilvie 9/29/12



Equipment ID: 20B060





Seismic Walkdown Checklist (SWC)

Equipment ID No. 20B324 Equip. Class¹² (1) MCC Power
 Equipment Description MO-2-23-015 Motor Control Transfer Switch
 Location: Bldg. ~~Rad Waste~~ ^{BMF 9/12/12} Floor E1. 135 Room, Area MG SET Room
 Manufacturer, Model, Etc. (optional but recommended) Turbine

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A
Anchorage verified per Dwg. 6280-E-542-2 Revision 2

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A

5. Is the anchorage configuration consistent with plant documentation?
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.) Y N U N/A

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

200324

Equipment ID No. M0-2-23-15 Equip. Class¹² (1) MCC
Equipment Description M0-2-23-015 Motor Control Transfer Switch

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? N U N/A

No soft targets.

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? N U N/A

No H/E concerns.

9. Do attached lines have adequate flexibility to avoid damage? N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? N U



Other Adverse Conditions



11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? N U

Comments (Additional pages may be added as necessary)

*Internal cabinet inspection identified no issues. CBD 9/29/12
MO 9/29/12*

Evaluated by: *[Signature]* Date: 9/12/12
[Signature] 9/25/12





Seismic Walkdown Checklist (SWC)

Equipment ID No. 20B325 Equip. Class¹² (1) MCC
 Equipment Description RCIC INBO Iso. Valve - MO2-13-15 Motor Controls
 Location: Bldg. 2 Refurb Floor El. 135 Room, Area Recirc MG Set
9/12 BMT Turbine
 Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N U
2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A
3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A
4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A
5. Is the anchorage configuration consistent with plant documentation?
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)
Verified consistent with Dwg. 6280-E-542-1 Rev. 2 Y N U N/A
6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20B325 Equip. Class¹² (1) MCC
Equipment Description RCIC INBD Iso. Valve MD2-13-15 Motor Controls

Interaction Effects

7. Are soft-targets free from impact by nearby equipment or structures? Y N U N/A

No soft targets

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

No II/E concerns.

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U



Other Adverse Conditions

11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U


Comments (Additional pages may be added as necessary)

*No issues identified in internal inspection. CB 9/29/12
HO 9/29/12*

Evaluated by: *[Signature]* Date: 9/12/12
[Signature] 9/12/12



Equipment ID: 20B325



Seismic Walkdown Checklist (SWC)

Equipment ID No. 20B338 Equip. Class¹² (M) MCC
 Equipment Description Remote Motor Starter MO-2-10-161
 Location: Bldg. 2 Radwaste Floor El. 135 Room, Area Recirc MB set
9/12/8 MF Turbine
 Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N U
 Verified per drawing 6280-E-542-28 Rev 2
2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A
3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A
4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A
5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)
6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20B338 Equip. Class¹² (1) MCC
 Equipment Description Remote Motor Starter MO-2-10-16D

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

No soft targets identified.

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

No II/I concerns.

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U




Other Adverse Conditions

11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

Comments (Additional pages may be added as necessary)

No internal inspection required because hand tools are required for disassembly. 10/13/12

Evaluated by: *[Signature]* Date: 9/12/12
[Signature] 9/10/12



Seismic Walkdown Checklist (SWC)

Equipment ID No. 20C003 Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description Reactor and Containment Cooling and Isolation

Location: Bldg. Turbine Floor El. 165 Room, Area T2-100

Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N U

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A
bolt is missing in 20C003-01 cabinet anchorage. IR# 1425673. Issue addressed in MO 10/16/12

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)
welding meets minimum requirement per Dwg. S-1197 Rev.0. (1/2" - 9") stitch weld. minimum 3 welds.

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20C003 Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description Reactor and Containment Cooling and Isolation

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

*MCR ceiling consistent with Salc 26-5/2-12, Revision D.
Calc G-106-1 could not be located. See IA 01428651.*

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U

Other Adverse Conditions

11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

Comments (Additional pages may be added as necessary)

Evaluated by: *Ben Fry* Date: *10/19/12*
M. Ojbae *10/19/12*

ECCS-B

20C003-02

ECCS-A

20C003-04

PCIS / SRV

20C003-01

225 RHR / C

20C203B


CONTAINMENT ATMOSPHERE

20C003-03


A RHR SAMPLE LINE
OUTBD





AO-8099A





CC42 BB







Equipment ID: 20C003











Seismic Walkdown Checklist (SWC)

Equipment ID No. 20C004C Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description RCIC Control Panel

Location: Bldg. Turbine Floor El. 165 Room, Area T2-100

Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A
Embedded channel in concrete. No cracks in concrete.

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)
Anchorage verified to Drawing S-497, Rev. 0.

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20C004C Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description RCIC Control Panel

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

No soft targets outside of cabinet MO 8/31/12

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

*Damage from falling tiles not credible.
MCA ceiling consistent with case 20 5/2-12, revision 0, call
G-106-1 could not be located. See IR 01428651.*

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A



10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U


Other Adverse Conditions

11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

Comments (Additional pages may be added as necessary)

Evaluated by: *Ben Fay* Date: *10/19/12*
M. Oghbaei *10/19/12*





Seismic Walkdown Checklist (SWC)

Equipment ID No. 20C005A Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description Reactor Manual Control Panel

Location: Bldg. Turbine Floor El. 165 Room, Area T2-100

Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A

5. Is the anchorage configuration consistent with plant documentation?
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.) Y N U N/A
Anchorage conformed per S-1197 sheet 1 of 3, Rev 0, and sheet 2 of 3, Rev 0.

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20C005A Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description Reactor Manual Control Panel

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

MCR ceiling consistent with Calc 26-5/2-12, Revision 0, Calc G-106-1 could not be located. See IR 01428651.

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U

Other Adverse Conditions


11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

No bolting present at connection to adjacent cabinet. Review of design documentation indicated that bolting is not credited.


Comments (Additional pages may be added as necessary)



Evaluated by: *Per Fry* Date: 10/19/12

H. Oghbaei 10/19/12






Equipment ID: 20C005A





Equipment ID: 20C005A





Seismic Walkdown Checklist (SWC)

Equipment ID No. 20C006C Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description Main Control Room Console

Location: Bldg. Turbine Floor El. 165 Room, Area T2-100

Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N U

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A
Embedded channel in concrete. no crack in concrete.

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)
Anchorage confirmed per S-1197 sheet 1 of 3, rev O, and sheet 2 of 3, rev O.

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20C006C Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description Main Control Room Console

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

*MCR ceiling consistent with Calc 26-S/2-12, Revision 0.
Calc 6-106-1 could not be located. See EX 01428651.*

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A


10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U

Other Adverse Conditions


11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

Comments (Additional pages may be added as necessary)

Evaluated by: *Am Fry* Date: 10/19/12
M. Ojibaei 10/19/12



Equipment ID: 20C006C



Peach Bottom Atomic Power Station Unit 2
MPR-3815, Revision 3
Correspondence No. RS-12-173

Seismic Walkdown Checklist (SWC)

Equipment ID No. 20C39 Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description HPCL Relay Cabinet MO 9/25/12
~~Accident Monitoring Instrumentation Panel~~

Location: Bldg. Turbine Floor El. 150 Room, Area T2-81

Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N U

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A
stitch fillet welded to embedded channel. Concrete adjacent to embedded channel free of cracks,

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)
stitch weld verified to drawing S-1198, Rev. 0 cabinet bolted to adjacent cabinets.

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U
Cabinet was opened for walkdown inspection.

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20C39 Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description HPCI Relay Cabinet MO 9/25/12
~~Accident Monitoring Instrumentation Panel~~

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

No soft targets

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

*fluorescent light fixture hard mounted. Damage from falling fluorescent bulbs not credible. No ceiling tiles.
 No masonry walls.*

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A


10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U

Other Adverse Conditions



11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

Comments (Additional pages may be added as necessary)




Evaluated by: *Ben Fry* Date: *8/29/12*
H. J. Bacon *8/29/12*




Equipment ID: 20C39



C-58





Equipment ID: 20C39

Seismic Walkdown Checklist (SWC)

Equipment ID No. 20C722A Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description Accident Monitoring Instrumentation Panel

Location: Bldg. Turbine Floor El. 150 Room, Area T2-81

Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A
mild surface oxidation

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A
8/29/12 plug welds to embedded channel and no cracks in adjacent concrete

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
(Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)
plug welds consistent with drawing S-1198, Rev. 0.

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U
Cabinet welded at top to adjacent cabinet.

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20C722A Equip. Class¹² (20) Control Panels & Cabinets

Equipment Description Accident Monitoring Instrumentation Panel

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

No soft targets.

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

*Flourescent lighting is handmounted. Damage to component from falling
Flourescent bulbs is not credible.
No ceiling tiles, no masonry block walls.*

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U

Other Adverse Conditions



11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

Comments (Additional pages may be added as necessary)

IPEEE - Adjacent cabinets will be tied together front and back. Table will be blocked and located so tipping will not cause impact. Cushoning will be provided between adjacent non-safety cabinets and impact loading will be evaluated.

Cabinet welded to adjacent cabinet.

Evaluated by: *Ben Jay* Date: *8/29/12*
H. Johnson *8/29/12*





Seismic Walkdown Checklist (SWC)

Equipment ID No. 20C87 Equip. Class¹² (18) Instruments on Racks / Not on Racks

Equipment Description HPCI Instrument Rack

Location: Bldg. Reactor Floor El. 88 Room, Area R2-15

Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N
2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A
3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A
4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A
5. Is the anchorage configuration consistent with plant documentation? (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.) Y N U N/A
6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20C87 Equip. Class¹² (18) Instruments on Racks / Not on Racks

Equipment Description HPCI Instrument Rack

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

No soft targets per 9/17/2012

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U

Other Adverse Conditions


11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

Comments (Additional pages may be added as necessary)

N/A

Evaluated by: *James Wiggins* Date: *9/17/2012*

X- [Signature] *9/17/2012*



Equipment ID: 20C087

Peach Bottom Atomic Power Station Unit 2
MPR-3815, Revision 3
Correspondence No. RS-12-173

C-67



Seismic Walkdown Checklist (SWC)

Equipment ID No. 20C95 Equip. Class¹² (18) Instruments on Racks / Not on Racks

Equipment Description RCIC Instrument Rack

Location: Bldg. Reactor Floor El. 88 Room, Area R2-15

Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N U

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A
gmr 9/17/2012
Crack near wall support judged acceptable based on other nearby wall support and inherent support from numerous conduits feeding instrument rack.

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20C95 Equip. Class¹² (18) Instruments on Racks / Not on Racks

Equipment Description RCIC Instrument Rack

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U

Other Adverse Conditions

11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

Comments (Additional pages may be added as necessary)

N/A

Evaluated by: James Wickham Date: 9/17/2012
X = G.S. 9/17/2012



08.29.2012 14:57



08.29.2012 14:58


Equipment ID: 20C095




08.29.2012 14:58



08.29.2012 14:58



08.29.2012 14:58



08.29.2012 15:02

Equipment ID: 20C095



08.29.2012 15:02

Seismic Walkdown Checklist (SWC)

Equipment ID No. 20D37 Equip. Class¹² (16) Battery Chargers and Inverters

Equipment Description Static Inverter

Location: Bldg. Turbine Floor El. 135 Room, Area T2-73

Manufacturer, Model, Etc. (optional but recommended) _____

Instructions for Completing Checklist

This checklist may be used to document the results of the Seismic Walkdown of an item of equipment on the SWEL. The space below each of the following questions may be used to record the results of judgments and findings. Additional space is provided at the end of this checklist for documenting other comments.

Anchorage

1. Is the anchorage configuration verification required (i.e., is the item one of the 50% of SWEL items requiring such verification)? Y N

2. Is the anchorage free of bent, broken, missing or loose hardware? Y N U N/A

3. Is the anchorage free of corrosion that is more than mild surface oxidation? Y N U N/A

4. Is the anchorage free of visible cracks in the concrete near the anchors? Y N U N/A

5. Is the anchorage configuration consistent with plant documentation? Y N U N/A
 (Note: This question only applies if the item is one of the 50% for which an anchorage configuration verification is required.)

6. Based on the above anchorage evaluations, is the anchorage free of potentially adverse seismic conditions? Y N U

¹² Enter the equipment class name from Appendix B: Classes of Equipment.

Equipment ID No. 20D37 Equip. Class¹² (16) Battery Chargers and Inverters

Equipment Description Static Inverter

Interaction Effects

7. Are soft targets free from impact by nearby equipment or structures? Y N U N/A

Enclosed in protective cage

8. Are overhead equipment, distribution systems, ceiling tiles and lighting, and masonry block walls not likely to collapse onto the equipment? Y N U N/A

Several cable trays overhead, but all properly loaded and anchored

9. Do attached lines have adequate flexibility to avoid damage? Y N U N/A

10. Based on the above seismic interaction evaluations, is equipment free of potentially adverse seismic interaction effects? Y N U

Other Adverse Conditions

11. Have you looked for and found no other seismic conditions that could adversely affect the safety functions of the equipment? Y N U

Comments (Additional pages may be added as necessary)

IPEEE: protective cage built around component including drip shield

Evaluated by: James Wickham Date: 9/17/2012
X Jt 9/17/2012

