

Order No. EA-12-049

RS-15-276

December 16, 2015

U.S. Nuclear Regulatory Commission ATTN: Document Control Desk Washington, DC 20555-0001

Braidwood Station, Unit 2
Facility Operating License No. NPF-77
NRC Docket No. STN 50-457

Subject: Report of Full Compliance with March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049)

References:

- 1. NRC Order Number EA-12-049, "Issuance of Order to Modify Licenses with Regard to Requirements For Mitigation Strategies For Beyond-Design-Basis External Events," dated March 12, 2012
- NRC Interim Staff Guidance JLD-ISG-2012-01, "Compliance with Order EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events," Revision 0, dated August 29, 2012
- 3. NEI 12-06, "Diverse and Flexible Coping Strategies (FLEX) Implementation Guide," Revision 0, dated August 2012
- Exelon Generation Company, LLC's Initial Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated October 25, 2012
- 5. Exelon Generation Company, LLC Overall Integrated Plan in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated February 28, 2013 (RS-13-017)
- 6. Exelon Generation Company, LLC First Six-Month Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated August 28, 2013 (RS-13-113)
- 7. Exelon Generation Company, LLC Second Six-Month Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated February 28, 2014 (RS-14-007)

- Exelon Generation Company, LLC Third Six-Month Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated August 28, 2014 (RS-14-205)
- Exelon Generation Company, LLC Fourth Six-Month Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated February 27, 2015 (RS-15-016)
- Exelon Generation Company, LLC Fifth Six-Month Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049), dated August 28, 2015 (RS-15-208)
- NRC letter to Exelon Generation Company, LLC, Braidwood Station, Units 1 and 2 Interim Staff Evaluation Relating to Overall Integrated Plan in Response to Order EA-12-049, (Mitigation Strategies) (TAC Nos. MF0895 and MF0896), dated December 17, 2013
- 12. NRC Letter, Request for Information Pursuant to Title 10 of the Code of Federal Regulations 50.54(f) Regarding Recommendations 2.1, 2.3, and 9.3, of the Near-Term Task Force Review of Insights from the Fukushima Dai-ichi Accident, dated March 12, 2012
- 13. Exelon Generation Company, LLC letter to USNRC, Response to March 12, 2012, Request for Information Pursuant to Title 10 of the Code of Federal Regulations 50.54(f) Regarding Recommendations of the Near-Term Task Force Review of Insights from the Fukushima Dai-ichi Accident, Enclosure 5, Recommendation 9.3, Emergency Preparedness – Staffing, Requested Information Items 1, 2, and 6 - Phase 2 Staffing Assessment, dated November 26, 2014 (RS-14-320)
- 14. NRC letter to Exelon Generation Company, LLC, Braidwood Station, Unit Nos. 1 and 2 Report for the Audit Regarding Implementation of Mitigating Strategies and Reliable Spent Fuel Pool Instrumentation Related to Orders EA-12-049 and EA-12-051 (TAC Nos. MF0895, MF0896), dated May 27, 2015

On March 12, 2012, the Nuclear Regulatory Commission ("NRC" or "Commission") issued Order EA-12-049, "Order Modifying Licenses with Regard to Requirements For Mitigation Strategies For Beyond-Design-Basis External Events," (Reference 1) to Exelon Generation Company, LLC (EGC). Reference 1 was immediately effective and directed EGC to develop, implement, and maintain guidance and strategies to maintain or restore core cooling, containment, and spent fuel pool cooling capabilities in the event of a beyond-design-basis external event. Specific requirements are outlined in Attachment 2 of Reference 1.

Reference 1 required submission of an initial status report 60 days following issuance of the final interim staff guidance (Reference 2) and an Overall Integrated Plan (OIP) pursuant to Section IV, Condition C. Reference 2 endorsed industry guidance document NEI 12-06, Revision 0 (Reference 3) with clarifications and exceptions identified in Reference 2. Reference 4 provided the EGC initial status report regarding mitigation strategies. Reference 5 provided the Braidwood Station, Unit 2 OIP.

Reference 1 required submission of a status report at six-month intervals following submittal of the OIP. References 6, 7, 8, 9, and 10 provided the first, second, third, fourth, and fifth six-month status reports, respectively, pursuant to Section IV, Condition C.2, of Reference 1 for Braidwood Station, Unit 2.

The purpose of this letter is to provide the report of full compliance with the March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements For Mitigation Strategies For Beyond-Design-Basis External Events (Order Number EA-12-049) (Reference 1) pursuant to Section IV, Condition C.3 of the Order for Braidwood Station, Unit 2.

Braidwood Station, Unit 2 has developed, implemented, and will maintain the guidance and strategies to maintain or restore core cooling, containment, and spent fuel pool cooling capabilities in the event of a beyond-design-basis external event in response to Order EA-12-049. The information provided herein documents full compliance for Braidwood Station, Unit 2 with Reference 1.

OIP open items have been addressed and closed as documented in References 6, 7, 8, 9, 10, and below, and are considered complete pending NRC closure. EGC's response to the NRC Interim Staff Evaluation (ISE) open and confirmatory items identified in Reference 11 have been addressed and closed as documented in References 7, 8, 9, 10, and below, and are considered closed as documented in Reference 14. EGC's response to the NRC ISE confirmatory items identified as open in Reference 14 are addressed below, and are considered complete pending NRC closure. EGC's response to the NRC audit questions and additional audit open items have been addressed and closed as documented in References 10, 14, and below, and are considered complete pending NRC closure. The following tables provide completion references for each OIP open item and NRC ISE open or confirmatory item, and NRC Audit Report open item.

Overall Integrated Plan Open Items

OIP Open Item		Completion Response Reference
Key Site assumptions (p.4)	Primary and secondary storage locations have not been selected yet; once locations are finalized implementation strategies and routes will be assessed for hazard impact.	Reference 10
Sequence of events (p.5)	The final timeline will be time validated once detailed designs are completed and procedures are developed.	Reference 10 and updated with this submittal as provided below
Identify how strategies will be deployed (p.7)	Identification of storage area and creation of the administrative program.	Reference 10
Programmatic controls (p.8)	Develop an administrative program for FLEX responsibilities, and testing & maintenance.	Reference 10
National SAFER Response Center plan (p.9)	Development of Braidwood Station's playbook.	Reference 10
Key Reactor Parameters (p. multiple)	Identify additional parameters that are needed in order to support key actions	Reference 8

OIP Open Item		Completion Response Reference
Key Site assumptions (p.4)	Primary and secondary storage locations have not been selected yet; once locations are finalized implementation strategies and routes will be assessed for hazard impact.	Reference 10
	identified in the plant procedures/guidance or to indicate imminent or actual core damage.	
Deployment Conceptual Design (p. multiple)	Develop the storage structure conceptual design.	Reference 9
Maintain RCS Inventory Control, Phase 2 (p.23)	A calculation will be required for the timing of the boration and quantity required.	Reference 10 and updated with this submittal as provided below
Maintain Containment, Phase 1 (p.31)	Additional calculations will be performed to evaluate containment response.	Reference 10
Maintain Spent Fuel Pool Cooling, Phase 1 (p.39)	Procedure development for Initial Spent fuel pool make-up with gravity drain from the RWST.	Reference 8
Maintain Spent Fuel Pool Cooling, Phase 1 (p.39)	Initial calculations were used to determine the fuel pool timelines. Formal calculations will be performed to validate this information during development of the spent fuel pool cooling strategy detailed design.	Reference 8
Maintain Spent Fuel Pool Cooling, Phase 1, (p.39 and p.42)	Evaluation of the spent fuel pool area for steam and condensation will be performed and used to determine if vent path strategy is needed.	Reference 8
Safety Functions Support, Phase 2 (p.51)	Habitability conditions will be evaluated and a strategy will be developed to maintain Main Control Room.	Reference 8
Safety Functions Support, Phase 2 (p.51)	Critical ventilation assets may be required to support DDAF pumps, station battery rooms, miscellaneous electric equipment rooms, and fuel handling building personnel habitability and/or component survivability. Specific analyses of these rooms will be performed.	Reference 9

Interim Staff Evaluation Open Items

ISE Open Item	Completion Response Reference
Item No. 3.2.1.8.A	Reference 10 and updated with this
	submittal as provided below

Interim Staff Evaluation Confirmatory Items

ISE Confirmatory Item	Completion Response Reference	
Item No. 3.1.1.1.A	Reference 10	
Item No. 3.1.1.3.A	Reference 9	
Item No. 3.1.1.4.A	Reference 10	
Item No. 3.1.5.1.A	Reference 9	
Item No. 3.1.5.3.A	Reference 9	
Item No. 3.2.1.A	Reference 10	
Item No. 3.2.1.1.A	Reference 10	
Item No. 3.2.1.1.B	Reference 9	
Item No. 3.2.1.1.C	Reference 9	
Item No. 3.2.1.1.D	Reference 9	
Item No. 3.2.1.2.B	Reference 10 and updated with this	
	submittal as provided below	
Item No. 3.2.1.2.E	Reference 10	
Item No. 3.2.1.3.A	Reference 10	
Item No. 3.2.1.4.A	Reference 10	
Item No. 3.2.1.4.B	Reference 9	
Item No. 3.2.1.5.A	Reference 8	
Item No. 3.2.1.6.A	Reference 10 and updated with this	
	submittal as provided below	
Item No. 3.2.1.6.B	Reference 9	
Item No. 3.2.1.9.A	Reference 9	
Item No. 3.2.2.A	Reference 9	
Item No. 3.2.3.A	Reference 10	
Item No. 3.2.3.B	Reference 10	
Item No. 3.2.4.1.A	Reference 9	
Item No. 3.2.4.2.A	Reference 9	
Item No. 3.2.4.2.B	Reference 9	
Item No. 3.2.4.3.A	Reference 9	
Item No. 3.2.4.4.A	Reference 10	
Item No. 3.2.4.6.A	Reference 8	
Item No. 3.2.4.7.A	Reference 10 and updated with this	
	submittal as provided below	
Item No. 3.2.4.8.A	Reference 9	
Item No. 3.2.4.9.A	Reference 10	
Item No. 3.2.4.10.A	Reference 9	

NRC Audit Report Open Items

Audit Open Item	Completion Response Reference
SE # 9	Reference 10
SE # 10	Reference 10

The following table documents completion of the final remaining open items. As previously stated, EGC provides the response for the following items and considers them to be complete for Braidwood Station, Unit 2.

Tor Braidwood Station, Orlit 2.		1
<u>Item</u>	<u>Description</u>	Reference
OIP Open Item Sequence of events (pg. 5) The final timeline will be time validated once detailed designs are completed and procedures are developed.	The site FLEX procedures have been developed and validated consistent with the NEI FLEX validation process. The results have been compared to the site Phase 2 staffing study. The comparison confirmed that site existing emergency response resources are sufficient to perform the required plant actions and implement the multi-unit event response strategies.	Complete
OIP Open Item Maintain RCS Inventory Control, Phase 2 (p. 23) A calculation will be required for the timing of the boration and quantity required.	Westinghouse Calculation CN-LIS-15-034, Byron and Braidwood Stations Reactor Coolant System ELAP Inventory Control Analysis with SHIELD Reactor Coolant Pump Seal Packages, is complete and provides a minimum time of 58 hours to the end of single-phase natural circulation and 186 hours until Core Uncovery occurs. Westinghouse Calculation CN-LIS-15-039, Byron and Braidwood Stations Reactor Coolant System ELAP Long-Term Subcriticality Analysis with Low-Leakage Reactor Coolant Pump Seal Packages, provides a bounding calculation that determines boration would start by 16 hours into the ELAP with a minimum of 6000 gallons of 2300ppm borated water injected.	Complete

ISE OI 3.2.1.8.A

Core Subcriticality- The NRC staff has not endorsed the industry-proposed position paper regarding boron mixing. The licensee has indicated that Braidwood is planning on following this methodology. Thus, further resolution of this issue will be necessary in the next phase of the audit process.

Braidwood will abide by the position expressed by the Nuclear Regulatory Commission (NRC) staff in the letter dated January 8, 2014 regarding the boron mixing issue for Pressurized Water Reactors (PWRs). The NRC letter states that the NRC staff has reviewed the information submitted to date and concluded that use of the industry approach dated August 15, 2013, entitled "Westinghouse Response to NRC Generic Request for Additional Information (RAI) on Boron Mixing in Support of the Pressurized Water Reactor Owners Group (PWROG)," Agency wide Documents Access and Management System (ADAMS) Accession Number ML13235A135, (being withheld from public disclosure for proprietary reasons) is acceptable with clarifications listed in the letter.

The analysis demonstrates that the Flexible and Diverse Coping Strategies (FLEX) Reactor Coolant System (RCS) make-up pump is capable of meeting an injection time line to ensure adequate subcriticality for both the maximum seal leakage and no seal leakage scenarios including the appropriate time delay margin. Calculation CN-LIS-15-39 was completed on September 14, 2015 to ensure the site Fukushima strategy remains viable.

Calculation CN-LIS-15-34 has extended the RCS inventory loss of single phase natural circulation to 58 hours.

The Braidwood Overall Integrated Plan (OIP) Attachment 1A, Action Item 15 shows that the high pressure FLEX pumps are available between 11 and 14 hours following the Beyond-Design-Basis External Event (BDBEE) which meets the timing requirements. Therefore, the boron mixing criteria are met.

Complete

ISE CI 3.2.1.2.B

Reactor Coolant Pump (RCP) Seal Leakage - In some plant designs, the cold leas could experience temperatures as high as 580 °F before cooldown commences. This is beyond the qualification temperature (550°F) of the O-rings used in the RCP seals. For those Westinghouse designs, a discussion should be provided to justify that (1) the integrity of the associated O-rings will be maintained at the temperature conditions experienced during the ELAP event, and (2) the seal leakage rate of 21 gpm/seal used in the ELAP is adequate and acceptable.

Braidwood Station has installed the Westinghouse reactor coolant pump (RCP) SHIELD Passive Thermal Shutdown Seals (SDS) (Generation III). The SHIELD SDSs have been installed in all 4 RCPs on Unit 2 during A2R18 and will be installed on Unit 1 in the fall of 2016 during A1R19.

The qualification testing of the shutdown seal was performed at conditions based on a cold leg temperature of 571°F. The maximum shutdown seal temperature remains below the shutdown seal temperatures experienced during qualification testing.

Following a loss of AC power, it is possible for the RCS cold leg temperature to exceed 571°F for short periods of time without the shutdown seal heating up beyond the temperatures experienced during qualification testing. This is due to the significant thermal inertia of the massive reactor coolant pump internals and pressure boundary. The evaluation documented in Westinghouse Letter LTR-CDA-15-11 concludes that even if the cold leg temperature is 581°F for the first 3000 seconds (50 minutes) following ELAP initiation, the maximum fluid temperature at the reactor coolant pump seal inlet remains below the temperatures experienced during shutdown seal qualification testing. Auxiliary Feedwater flow to the steam generators will be initiated at approximately 30 minutes into the ELAP event. Following the restoration of Auxiliary Feedwater flow to the steam generators and prior to initiating plant cooldown, cold leg temperature will be dictated by the Main Steam Safety Valves. Cold leg temperature will remain less than 571°F during this period based on the lowest Main Steam Safety Valve setting of 1175 psig adjusted for setting tolerance and lift setpoint testing uncertainty.

Westinghouse LTR-RES-13-153,

Complete

	Documentation of 7228C Compound O-Rings at ELAP Conditions, concludes with a high level of confidence, that the integrity of the RCS O-rings will be maintained at the temperature conditions experienced during the ELAP event.	
ISE CI 3.2.1.6.A Sequence of Events - Confirm that the final timeline has been time validated after detailed designs are completed and procedures are developed. The results may be provided in a future 6-month update.	There was one change based on the Westinghouse calculation CN-LIS-15-40, Byron and Braidwood Stations Delayed AFW FLEX Studies, which resulted in less time to SG dry out. The time to isolate the SG PORVs and to start the "B" AF Pump was shortened. Braidwood Procedure steps and directions have been updated. This change was revalidated and updated in the Time Sensitive Actions Procedure. The timeline was updated using the times documented in the Westinghouse calculations. The revised timeline, previously provided in Attachment A of the 6-month updates, has been validated and the changes required do not impact the time or margins documented for Braidwood Station Unit 2.	Complete
Water Sources - Justify the time at which SG dryout will occur.	Westinghouse Calculation CN-LIS-15-40, Byron and Braidwood Stations Delayed AFW FLEX Studies, provided bounding information that the shorest time to SG dry	Complete
	out would be 2702 seconds, or 45 minutes on Unit 2 and 3777 seconds, or 63 minutes on Unit 1.	

MILESTONE SCHEDULE - ITEMS COMPLETE

Milestone	Completion Date
Submit 60 Day Status Report	October 25, 2012
Submit Overall Integrated Plan	February 28, 2013
Contract with National SAFER Response Center	April 30, 2015
Submit 6 Month Updates:	
Update 1	August 28, 2013

Milestone	Completion Date
Update 2	February 28, 2014
Update 3	August 28, 2014
Update 4	February 27, 2015
Update 5	August 28, 2015
Modification Development:	
Phases 1 and 2 modifications	October 16, 2015
National SAFER Response Center Operational	September 11, 2014
Procedure Development:	
Strategy procedures	October 16, 2015
Validate Procedures (NEI 12-06, Sect. 11.4.3)	October 16, 2015
Maintenance procedures	October 16, 2015
Staffing analysis	May 29, 2014
Modification Implementation	
Phases 1 and 2 modifications	October 16, 2015
Storage plan and construction	April 16, 2015
FLEX equipment acquisition	April 16, 2015
Training completion	April 16, 2015
Unit 2 implementation date	October 22, 2015

ORDER EA-12-049 COMPLIANCE ELEMENTS SUMMARY

The elements identified below for Braidwood Station, Unit 2 as well as the site OIP response submittal (Reference 5), the 6-Month Status Reports (References 6, 7, 8, 9, and 10), and any additional docketed correspondence, demonstrate compliance with Order EA-12-049.

Strategies - Complete

Braidwood Station, Unit 2 strategies are in compliance with Order EA-12-049. There are no strategy related Open Items, Confirmatory Items, or Audit Questions/Audit Report Open Items. The Braidwood Station, Units 1 and 2, Final Integrated Plan for mitigating strategies will be provided upon full compliance for Braidwood Station, Unit 1 (Fall 2016).

Modifications - Complete

The modifications required to support the FLEX strategies for Braidwood Station, Unit 2 have been fully implemented in accordance with the station design control process.

Equipment – Procured and Maintenance & Testing – Complete

The equipment required to implement the FLEX strategies for Braidwood Station, Unit 2 has been procured in accordance with NEI 12-06, Sections 11.1 and 11.2, received at Braidwood Station, Unit 2, initially tested/performance verified as identified in NEI 12-06, Section 11.5, and is available for use.

Maintenance and testing will be conducted through the use of the Braidwood Station, Unit 2 Preventative Maintenance program such that equipment reliability is achieved.

Protected Storage – Complete

The storage facilities required to implement the FLEX strategies for Braidwood Station, Unit 2 have been completed and provide protection from the applicable site hazards. The equipment required to implement the FLEX strategies for Braidwood Station, Unit 2 is stored in its protected configuration.

Procedures - Complete

FLEX Support Guidelines (FSGs) for Braidwood Station, Unit 2 have been developed and integrated with existing procedures. The FSGs and affected existing procedures have been verified and are available for use in accordance with the site procedure control program.

Training - Complete

Training for Braidwood Station, Unit 2 has been completed in accordance with an accepted training process as recommended in NEI 12-06, Section 11.6.

Staffing – Complete

The Phase 2 staffing study for Braidwood Station has been completed in accordance with 10CFR50.54(f), "Request for Information Pursuant to Title 10 of the Code of Federal Regulations 50.54(f) Regarding Recommendations 2.1, 2.3, and 9.3, of the Near-Term Task Force review of Insights from the Fukushima Dai-ichi Accident," Recommendation 9.3, dated March 12, 2012 (Reference 12), as documented in Reference 13.

National SAFER Response Center - Complete

EGC has established a contract with Pooled Equipment Inventory Company (PEICo) and has joined the Strategic Alliance for FLEX Emergency Response (SAFER) Team Equipment Committee for off-site facility coordination. It has been confirmed that PEICo is ready to support Braidwood Station, Unit 2 with Phase 3 equipment stored in the National SAFER Response Centers in accordance with the site specific SAFER Response Plan.

Validation - Complete

EGC has completed performance of validation in accordance with industry developed guidance to assure required tasks, manual actions and decisions for FLEX strategies are feasible and may be executed within the constraints identified in the Overall Integrated Plan (OIP) for Order EA-12-049.

FLEX Program Document - Complete

The Braidwood Station, Unit 2 FLEX Program Document has been developed in accordance with the requirements of NEI 12-06.

This letter contains no new regulatory commitments. If you have any questions regarding this report, please contact David P. Helker at 610-765-5525.

I declare under penalty of perjury that the foregoing is true and correct. Executed on the 16th day of December 2015.

Respectfully submitted,

Glen T. Kaegi

Director - Licensing & Regulatory Affairs

Exelon Generation Company, LLC

cc: Director, Office of Nuclear Reactor Regulation

NRC Regional Administrator - Region III

NRC Senior Resident Inspector – Braidwood Station NRC Project Manager, NRR – Braidwood Station

Mr. John D. Hughey, NRR/JLD/JOMB, NRC

Illinois Emergency Management Agency - Division of Nuclear Safety