

B. L. "Pete" Ivey
Vice President
Regulatory Affairs

Southern Nuclear
Operating Company, Inc.
40 Inverness Center Parkway
Post Office Box 1295
Birmingham, AL 35242

Tel 205.992.7619
Fax 205.992.5217



August 27, 2013

Docket Nos.: 50-348
50-364

NL-13-1762

U. S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D. C. 20555-0001

Joseph M. Farley Nuclear Plant - Units 1 and 2
First Six-Month Status Report of the Implementation of the
Requirements of the Commission Order with Regard to
Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049)

References:

1. NRC Order Number EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events, dated March 12, 2012
2. NRC Interim Staff Guidance JLD-ISG-2012-01, Compliance with Order EA-12-049, Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events, Revision 0, dated August 29, 2012
3. NEI 12-06, Diverse and Flexible Coping Strategies (FLEX) Implementation Guide, Revision 0, dated August 2012
4. Joseph M. Farley Nuclear Plant - Units 1 and 2 Initial Status Report in Response to Commission Order with Regard to Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049), dated October 23, 2012
5. Joseph M. Farley Nuclear Plant - Units 1 and 2 Overall Integrated Plan in Response to Commission Order with Regard to Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049), dated February 27, 2013

Ladies and Gentlemen:

On March 12, 2012, the Nuclear Regulatory Commission (NRC) issued an order (Reference 1) to Southern Nuclear Operating Company. Reference 1 was immediately effective and directs the Joseph M. Farley Nuclear Plant - Units 1 and 2 (FNP) to develop, implement, and maintain guidance and strategies to maintain or restore core cooling, containment, and spent fuel pool cooling capabilities in the event of a beyond-design-basis external event. Specific requirements are outlined in Attachment 2 of Reference 1.

Reference 1 required submission of an initial status report 60 days following issuance of the final interim staff guidance (Reference 2) and an overall integrated plan pursuant to Section IV, Condition C.1.a of Reference 1. Reference 2 endorses industry guidance document NEI 12-06, Revision 0 (Reference 3) with clarifications and exceptions identified in Reference 2.


Reference 4 provided the FNP initial status report regarding mitigation strategies. Reference 5 provided the FNP overall integrated plan.

Reference 1 requires submission of a status report at six-month intervals following submittal of the overall integrated plan. Reference 3 provides direction regarding the content of the status reports. The purpose of this letter is to provide the first six-month status report pursuant to Section IV, Condition C.2, of Reference 1, that delineates progress made in implementing the requirements of Reference 1. The enclosed report provides an update of milestone accomplishments since the last status report, including any changes to the compliance method, schedule, or need for relief and the basis, if any.

This letter contains no NRC commitments. If you have any questions, please contact John Giddens at 205.992.7924.

Mr. B. L. Ivey states he is a Vice President of Southern Nuclear Operating Company, is authorized to execute this oath on behalf of Southern Nuclear Operating Company and, to the best of his knowledge and belief, the facts set forth in this letter are true.

Respectfully submitted,



Mr. B. L. Ivey
Vice President - Regulatory Affairs

BLI/CLN/lac

Sworn to and subscribed before me this 27th day of August, 2013.

Nancy Louise Henderson
Notary Public

My commission expires: March 23, 2014

Enclosure: Joseph M. Farley Nuclear Plant - Units 1 and 2
First Six-Month Status Report of the Implementation of the
Requirements of the Commission Order with Regard to
Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049)

cc: Southern Nuclear Operating Company
Mr. S. E. Kuczynski, Chairman, President & CEO
Mr. D. G. Bost, Executive Vice President & Chief Nuclear Officer
Mr. T. A. Lynch, Vice President – Farley
Mr. C. R. Pierce, Regulatory Affairs Director
Mr. B. J. Adams, Vice President – Fleet Operations
RType: CVC7000



U. S. Nuclear Regulatory Commission

Mr. E. Leeds, Director of the Office of Nuclear Reactor Regulations

Mr. V. M. McCree, Regional Administrator

Mr. R. E. Martin, NRR Senior Project Manager – Farley

Mr. P. K. Niebaum, Senior Resident Inspector – Farley

Mr. J. R. Sowa, Senior Resident Inspector – Farley

Ms. J. A. Kratchman, NRR/JLD/PMB

Mr. E. E. Bowman, NRR/DPR/PGCB

Alabama Department of Public Health

Dr. D. E. Williamson, State Health Officer

**Joseph M. Farley Nuclear Plant - Units 1 and 2
First Six-Month Status Report of the Implementation of the
Requirements of the Commission Order with Regard to
Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049)**

Enclosure

**Joseph M. Farley Nuclear Plant - Units 1 and 2
First Six-Month Status Report of the Implementation of the
Requirements of the Commission Order with Regard to
Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049)**

**Joseph M. Farley Nuclear Plant - Units 1 and 2
 First Six-Month Status Report of the Implementation of the
 Requirements of the Commission Order with Regard to
Mitigation Strategies for Beyond-Design-Basis External Events (EA-12-049)**

1 Introduction

Joseph M. Farley Nuclear Plant - Units 1 and 2 developed an Overall Integrated Plan (Reference 1 of this enclosure), documenting the diverse and flexible strategies (FLEX), in response to Reference 2. This attachment provides an update of milestone accomplishments since submittal of the Overall Integrated Plan, including any changes to the compliance method, schedule, or need for relief/relaxation and the basis, if any.

2 Milestone Accomplishments

In addition to the submittal of status reports, the following milestone(s) directly related to FLEX implementation have been completed since the development of the Overall Integrated Plan (Reference 1), and are current as of June 30, 2013:

- None

3 Milestone Schedule Status

The following provides an update to Attachment 2 of the Overall Integrated Plan. It provides the activity status of each item, and whether the expected completion date has changed. The dates are planning dates subject to change as design and implementation details are developed. The revised milestone target completion date does not impact the Order implementation date.

Milestone	Target Completion Date	Activity Status	Revised Target Completion Date
Submit 60 Day Status Report	Oct 2012	Complete	N/A
Submit Overall Integrated Plan	Feb 2013	Complete	N/A
Unit 2 1st RFO	May 2013	Complete	N/A
Submit 6 Month Status Report	Aug 2013	Complete (see Sec. 2)	N/A
Initiate Phase 2 Equipment Procurement	Sep 2013	Started	
Develop Strategies (Playbook) with RRC	Nov 2013	Started	Jun 2014
Develop Operational Procedure Changes	Dec 2013	Started	
Develop Modifications	Jan 2014	Started	
Submit 6 Month Status Report	Feb 2014	Not Started	
Develop Training Material	Mar 2014	Started	
Submit 6 Month Status Report	Aug 2014	Not Started	
Issue FSGs	Sep 2014	Not Started	
Implement Training	Nov 2014	Not Started	
Unit 2 Walk-throughs or Demonstrations	Nov 2014	Not Started	
Unit 2 Implementation Outage *	Nov 2014	Not Started	
Submit 6 Month Status Report	Feb 2015	Not Started	
Unit 1 Walk-throughs or Demonstrations	Apr 2015	Not Started	
Unit 1 Implementation Outage *	Apr 2015	Not Started	
Submit Completion Report	Spring 2015	Not Started	

*Full compliance after second listed refueling outage

4 Changes to Compliance Method

There are no changes to the compliance method as documented in the Overall Integrated Plan (Reference 1 of this enclosure).

5 Need for Relief/Relaxation and Basis for the Relief/Relaxation

Joseph M. Farley Nuclear Plant - Units 1 and 2 expects to comply with the order implementation date and no relief/relaxation is required at this time.

6 Open Items from Overall Integrated Plan and Draft Safety Evaluation

The following tables provide a summary of the open items documented in the Overall Integrated Plan or the Draft Safety Evaluation (SE) and the status of each item.

Overall Integrated Plan Open Item	Status
1. Structure, content and details of the Regional Response Center playbook will be determined.	SAFER Team developing Pilot Playbook

Draft Safety Evaluation Open Item	Status
None Received to date	N/A

7 Potential Draft Safety Evaluation Impacts

There are no potential impacts to the Draft Safety Evaluation identified at this time.

8 References

The following references support the updates to the Overall Integrated Plan described in this enclosure.

1. Joseph M. Farley Nuclear Plant - Units 1 and 2 Overall Integrated Plan in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events (Order Number EA-12-049),” dated February 27, 2013.
2. NRC Order Number EA-12-049, “Order Modifying Licenses with Regard to Requirements for Mitigation Strategies for Beyond-Design-Basis External Events,” dated March 12, 2012.

9 Other Additional Information

The following information provides clarity or corrections to the Overall Integrated Plan but do not constitute a change in strategy:

1. The following Key Parameters instrument numbers have been changed:

Steam Generator Essential Instrumentation	Safety Function
AFW Flow to SGs (FEI-3229A, B, & C)	Core Cooling
Condensate Storage Tank Essential Instrumentation	Safety Function
CST Level (LI-5154132A and LI-5164132B)	Core Cooling

2. The Accumulator discharge isolation valves are not required to be powered by FLEX DGs under the strategy.
3. The primary borated water source is approximately 11,000 gallons of highly borated water available in the Boric Acid Storage Tanks (BAST/BAT) versus the 2,000 gallons stated in the February 27, 2013 Overall Integrated Plan submittal.