



Entergy Operations, Inc.
P. O. Box 756
Port Gibson, MS 39150

Kevin J. Mulligan
Site Vice President
Grand Gulf Nuclear Station
Tel. (601) 437-7500

GNRO-2013/00061

August 28, 2013

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, DC 20555-0001

SUBJECT: Entergy's First Six-Month Status Report in Response to March 12, 2012 Commission Order Modifying Licenses with Regard to Reliable Spent Fuel Pool Instrumentation (Order Number EA-12-051)
Grand Gulf Nuclear Station, Unit 1
Docket No. 50-416
License No. NPF-29

REFERENCES: 1. NRC Order Number EA-12-051, *Order to Modify Licenses with Regard to Reliable Spent Fuel Pool (SFP) Instrumentation*, dated March 12, 2012 (ML12054A682)

2. Entergy Letter to NRC, *Overall Integrated Plan in Response to March 12, 2012, Commission Order Modifying License with Regard to Reliable Spent Fuel Pool Instrumentation (Order Number EA-12-051)*, dated February 26, 2013 (GNRO-2013/00016, ML13064A417)

Dear Sir or Madam:

On March 12, 2012, the U.S. Nuclear Regulatory Commission (NRC) issued an order (Reference 1) to Entergy Operations, Inc. (Entergy). Reference 1 was immediately effective and directs Entergy to install reliable spent fuel pool level instrumentation.

Reference 1 requires submission of a status report at six-month intervals following submittal of the overall integrated plan (Reference 2). The purpose of this letter is to provide the first six-month status report pursuant to Section IV, Condition C.2, of Reference 1, that delineates progress made in implementing the requirements of Reference 1. The attached report provides an update of milestone accomplishments since the last status report, including any changes to the compliance method, schedule, or need for relief and the basis, if any.

This letter contains no new regulatory commitments. Should you have any questions regarding this submittal, please contact Mr. Christopher R. Robinson, Licensing Manager, at (601) 437-7326.

I declare under penalty of perjury that the foregoing is true and correct; executed on August 28, 2013.

Sincerely,



KJM/slw

Attachment: Grand Gulf Nuclear Station's First Six Month Status Report for the Implementation of Order EA-12-051, Order Modifying Licenses with Regard to Requirements for Reliable Spent Fuel Pool Instrumentation

cc: U. S. Nuclear Regulatory Commission
ATTN: Steven A. Reynolds
Acting Regional Administrator, Region IV
1600 East Lamar Boulevard
Arlington, TX 76011-4511

U. S. Nuclear Regulatory Commission
Attn: Director, Office of Nuclear Reactor Regulation
Washington, DC 20555-0001

U. S. Nuclear Regulatory Commission
ATTN: Mr. Alan Wang, NRR/DORL
Mail Stop OWFN/8 B1
Washington, DC 20555-0001

NRC Senior Resident Inspector
Grand Gulf Nuclear Station
Port Gibson, MS 39150

Attachment to GNRO-2013/00061

**Grand Gulf Nuclear Station's First Six Month Status Report for the Implementation of
Order EA-12-051, Order Modifying Licenses with Regard to Requirements for Reliable
Spent Fuel Pool Instrumentation**

**Grand Gulf Nuclear Station's
First Six Month Status Report for the Implementation of Order EA-12-051, Order
Modifying Licenses with Regard to Requirements for Reliable Spent Fuel Pool
Instrumentation**

1 Introduction

Grand Gulf Nuclear Station (GGNS) developed an Overall Integrated Plan (Reference 1 in Section 8), documenting the requirements to install reliable spent fuel pool level instrumentation (SFPI), in response to Reference 2. This attachment provides an update of milestone accomplishments since submittal of the Overall Integrated Plan, including any changes to the compliance method, schedule, or need for relief/relaxation and the basis, if any.

2 Milestone Accomplishments

As of August 15, 2013, no milestones have been completed.

Although not part of the original milestone schedule, U.S. Nuclear Regulatory Commission (NRC) requests for additional information (RAIs) were received July 30, 2013 (Reference 3). The response to the RAIs was added to the milestone schedule. The addition of this milestone and target completion date does not impact the Order implementation date.

3 Milestone Schedule Status

The following provides an update to the schedule identified in Section 2 of the Overall Integrated Plan. It provides the activity status of each item, and whether the expected completion date has changed. The dates are planning dates subject to change as design and implementation details are developed.

Milestone	Target Completion Date	Activity Status	Revised Target Completion Date
Install reliable SFPI	Spring 2016 Refueling Outage	Not started	N/A
Respond to NRC RAIs (received July 30, 2013)	August 29, 2013	In progress	N/A

4 Changes to Compliance Method

There are no changes to the compliance method as documented in the Overall Integrated Plan (Reference 1).

5 Need for Relief/Relaxation and Basis for the Relief/Relaxation

GGNS expects to comply with the order implementation date and no relief/relaxation is required at this time.

6 Open Items from Overall Integrated Plan and Draft Safety Evaluation

None.

7 Potential Draft Safety Evaluation Impacts

There are no potential impacts to the Draft Safety Evaluation identified at this time.

8 References

The following references support the updates to the Overall Integrated Plan described in this Attachment.

1. "Overall Integrated Plan in Response to March 12, 2012, Commission Order Modifying License with Regard to Reliable Spent Fuel Pool Instrumentation (Order Number EA-12-051)," dated February 26, 2013 (GNRO-2013/00016, ML13059A316).
2. NRC Order Number EA-12-051, "Order Modifying Licenses with Regard to Reliable Spent Fuel Pool Instrumentation," dated March 12, 2012 (ML12054A735).
3. "Request for Additional Information Regarding Overall Integrated Plan for Reliable Spent Fuel Pool Instrumentation (Order EA-12-051)," dated July 30, 2013 (GNRI-2013/00129).