



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D.C. 20555-0001

November 21, 2014

Mrs. Karen D. Fili
Site Vice-President
Northern States Power Company – Minnesota
Monticello Nuclear Generating Plant
2807 West County Road 75
Monticello, MN 55362-9637

SUBJECT: MONTICELLO NUCLEAR GENERATING PLANT – RELAXATION OF CERTAIN SCHEDULE REQUIREMENTS FOR ORDER EA-12-049 “ISSUANCE OF ORDER TO MODIFY LICENSES WITH REGARD TO REQUIREMENTS FOR MITIGATION STRATEGIES FOR BEYOND DESIGN BASIS EXTERNAL EVENTS” (TAC NO. MF0923)

Dear Mrs. Fili:

By letter dated March 12, 2012 (Agencywide Documents Access and Management System (ADAMS) Accession No. ML12054A735), the U.S. Nuclear Regulatory Commission (NRC) ordered Northern States Power Company (NSPM, the licensee), a Minnesota corporation, doing business as Xcel Energy, to take certain actions at Monticello Nuclear Generating Plant (Monticello), associated with the Fukushima Near-Term Task Force Recommendations. Order EA-12-049 directed that actions be taken by licensees to develop and implement strategies to maintain or restore core cooling, reactor coolant system inventory, containment cooling, and spent fuel pool cooling capabilities during beyond design basis external events (BDBEEs). By letter dated March 12, 2012 (ADAMS Accession No. ML12054A694), the NRC ordered NSPM to install a reliable hardened containment vent system at Monticello, via Order EA-12-050. By letter dated June 6, 2013 (ADAMS Accession No. ML13143A321), the NRC superseded the requirements of Order EA-12-050, with Order EA-13-109, which requires the installation of reliable hardened containment vents capable of operation under severe accident conditions. The compliance date requirements of Order EA-13-109, Phase I (wetwell vent), extend beyond those of Order EA-12-049 for Monticello.

Section IV of Order EA-12-049 states that licensees proposing to deviate from requirements of the order may request that the Director, Office of Nuclear Reactor Regulation, relax or rescind certain requirements. By letter dated October 1, 2014 (ADAMS Accession No. ML14289A512), the licensee requested schedule relaxation from the final compliance dates of Order EA-12-049. Specifically, the licensee requested an extension of one refueling cycle for Monticello, to complete full implementation of the hardened severe accident capable containment wetwell vent. The extension request was proposed because the installation of a containment wetwell vent that meets the requirements of Order EA-13-109, Phase I, will take additional time to complete, as compared to the compliance dates associated with Order EA-12-049.

To allow the time to design and install the severe accident capable hardened containment wetwell vent, and integrate it into the mitigating strategies required for Order EA-12-049, the licensee requests relaxation of the Order EA-12-049 full implementation date from the

completion of the spring 2015 refueling outage for Monticello, to the completion of the spring 2017 refueling outage.

In light of the facts presented in the licensee's letter dated October 1, 2014, the NRC staff has determined that the licensee has presented good cause for a relaxation of the order implementation date. The licensee proposes the equipment and modifications required to implement the mitigating strategies required by Order EA-12-049 will be completed and available for use in accordance with the original implementation schedule requirements, except for a fully severe accident capable hardened containment wetwell vent. Until the full containment wetwell venting capability required by Order EA-13-109 is implemented, Monticello will maintain a containment venting strategy in accordance with existing torus (wetwell) venting capabilities. By completing the specified plant configuration changes (other than the severe accident capable containment wetwell vent), and maintaining the ability to vent containment in accordance with existing capabilities, a significant portion of the desired increase in capability to respond to a BDBEE will be realized within the timeframe specified in Order EA-12-049. The requested extension allows the licensee sufficient time to install the enhanced containment wetwell vent capability necessary for full Order EA-12-049 compliance within an appropriate amount of time, consistent with the requirements of Order EA-13-109. The NRC staff also considered that, following the accident at Fukushima Dai-ichi, the NRC concluded that a sequence of events such as the Fukushima Dai-ichi accident is unlikely to occur in the United States based on the current regulatory requirements and existing plant capabilities. The NRC staff therefore approves the relaxation of the order implementation date.

Accordingly, based upon the authority granted to the Director, Office of Nuclear Reactor Regulation, the requirement of the order for full implementation is relaxed until the completion of the spring 2017 refueling outage for Monticello, to allow the licensee sufficient time to implement a severe accident capable hardened containment wetwell vent.

If you have any questions, please contact Peter Bamford at 301-415-2833.

Sincerely,



William M. Dean, Director
Office of Nuclear Reactor Regulation

Docket No. 50-263

cc: Listserv

completion of the spring 2015 refueling outage for Monticello, to the completion of the spring 2017 refueling outage.

In light of the facts presented in the licensee's letter dated October 1, 2014, the NRC staff has determined that the licensee has presented good cause for a relaxation of the order implementation date. The licensee proposes the equipment and modifications required to implement the mitigating strategies required by Order EA-12-049 will be completed and available for use in accordance with the original implementation schedule requirements, except for a fully severe accident capable hardened containment wetwell vent. Until the full containment wetwell venting capability required by Order EA-13-109 is implemented, Monticello will maintain a containment venting strategy in accordance with existing torus (wetwell) venting capabilities. By completing the specified plant configuration changes (other than the severe accident capable containment wetwell vent), and maintaining the ability to vent containment in accordance with existing capabilities, a significant portion of the desired increase in capability to respond to a BDBEE will be realized within the timeframe specified in Order EA-12-049. The requested extension allows the licensee sufficient time to install the enhanced containment wetwell vent capability necessary for full Order EA-12-049 compliance within an appropriate amount of time, consistent with the requirements of Order EA-13-109. The NRC staff also considered that, following the accident at Fukushima Dai-ichi, the NRC concluded that a sequence of events such as the Fukushima Dai-ichi accident is unlikely to occur in the United States based on the current regulatory requirements and existing plant capabilities. The NRC staff therefore approves the relaxation of the order implementation date.

Accordingly, based upon the authority granted to the Director, Office of Nuclear Reactor Regulation, the requirement of the order for full implementation is relaxed until the completion of the spring 2017 refueling outage for Monticello, to allow the licensee sufficient time to implement a severe accident capable hardened containment wetwell vent.

If you have any questions, please contact Peter Bamford at 301-415-2833.

Sincerely,

/RA/

William M. Dean, Director

Office of Nuclear Reactor Regulation

Docket No. 50-263

cc: Listserv

DISTRIBUTION:

PUBLIC

LPL3-1 Reading

RidsAcrsAcnw_MailCTR Resource

RidsNrrPMMonticello Resource

RidsRgn3MailCenter Resource

RidsNrrLASLent Resource

PBamford, NRR/JLD

RidsNrrDorLpl3-1 Resource

CRoque-Cruz, NRR/JLD

ADAMS Accession No.: ML14294A061

OFFICE	NRR/JLD/JOMB/PM	NRR/JLD/LA	NRR/JLD/JCBB/BC	NRR/JLD/JOMB /BC(A)
NAME	PBamford	SLent	SBailey	CRoque-Cruz
DATE	10/21/2014	10/21/2014	10/22/2014	10/27/2014
OFFICE	OE	OGC	NRR/JLD/D	NRR/D
NAME	RFretz	DCylkowski	JDavis (M Franovich for)	WDean
DATE	10/29/2014	11/13/2014	11/08/2014	11/21/2014

OFFICIAL RECORD COPY